

**JJM - Weekly Progress Report - (Week 24)**  
**( 11-09-2022 to 17-09-2022)**

**Top performers of the week**



Sri. Ansar M. S.  
Executive Engineer  
Project Dn, Malappuram  
8547638059



Sri. Rajesh Unnithan  
Executive Engineer  
Project Dn, Kollam  
8547638052



Sri. Rekha P. Nair  
Executive Engineer  
P H Dn, Edappal  
8547638061

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	146150	58462	1063	59525	44042	32810026	53662
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	131438	18139	0	18139	127901	46265472	17405
3	Project Chittur	Baby George	140175	143678	124207	115392	87630	13489	300	13789	126386	44407440	9344
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	55667	1148	56815	82023	43983878	51805
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	59956	0	59956	14068	23450803	57481
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	64779	0	64779	13717	24867533	58585
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	62814	470	63284	67344	41382950	57314
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	112106	35637	0	35637	50187	27189043	31785
9	PH Irinjilakkuda	VijuMohan K.R	83317	138757	131314	131314	106736	51846	563	52409	30908	26394826	49815
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	54313	298	54611	20811	23893690	52542
11	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	277524	101301	45612	72	45684	28746	23579424	42596
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	49193	193	49386	10364	18928800	39390
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54035	0	54035	5202	18766282	51669
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	47631	250	47881	9414	18151056	46754
15	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	72670	331	73001	-14586	18505872	51674
16	WS Attingal	Byju. V	52729	75473	75479	75479	74801	54428	448	54876	-2147	16704547	50521
17	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	35292	636	35928	18944	17383450	29548
18	HW Aruvikkara	Manoj M	35885	81776	81776	81776	60590	45834	0	45834	-9949	11368368	43158
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	65028	642	65670	-355	20691792	44391
20	PH Kaduthuruthy	Suresh. K	47465	63260	35154	34304	34304	26509	0	26509	20956	15036912	24122
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12444	187	12631	32659	14347872	11894
22	PH Thrissur	Surendran E N	42130	102192	93348	93348	50006	32961	106	33067	9063	13346784	30983
23	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19595	150	19745	25220	14244912	18687
24	Project Kannur	Santhosh Kumar S	30571	240903	155062	84832	84832	22630	201	22831	7740	9684893	22151
25	PH Edapal	Rekha P. Nair	34486	110872	91464	91464	91464	28081	1055	29136	5350	10925165	27453
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	37034	34612	23422	230	23652	9740	10578586	22650
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17135	87	17222	2527	6256483	15128
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	25128	24479	11493	54	11547	8568	6372432	10389
29	PH Kozhikode	Vijils D	18905	36066	24616	24616	24616	19183	52	19235	-330	5989104	17229
30	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9087	0	9087	7211	5163206	8999
31	PH Thiruvalla	Mini K U	16082	101160	63287	35945	29239	26628	87	26715	-10633	5094778	20611
32	Project Nattika	Jayaprakash P	14576	180336	35948	35948	10409	4735	0	4735	9841	4617677	3683
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	55711	20117	345	20462	-10605	3122698	12296
34	PH SultanBathery	Narayanan K	11776	62788	56917	56917	29057	7880	0	7880	3896	3730637	7332
35	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11641	49	11690	1191	4080701	11199
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	52065	27592	13094	12865	0	12865	-2060	3423024	11702
37	Project Adoor	Sunil S	6239	136178	56513	32205	31955	9670	165	9835	-3596	1976515	8607
38	PH Kochi	Muhammed Shahi	4235	7606	7686	6478	6478	7315	27	7342	-3107	1341648	5836
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	200974	182933	182933	117058	7162	388	7550	8989	5239555	4371
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	11213	0	9	0	9	85426	27065808	#N/A
<b>Total</b>			<b>2120198</b>	<b>4986609</b>	<b>3958572</b>	<b>3370498</b>	<b>2728910</b>	<b>1246039</b>	<b>9597</b>	<b>1291931</b>	<b>828267</b>	<b>671678726</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 17/09/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 24)**  
(11-09-2022 to 17-09-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	64779	0	64779	13717	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	139192	62814	470	63284	67344	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	112106	35637	0	35637	50187	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	131314	131314	106736	51846	563	52409	30908	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	54313	298	54611	20811	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	49193	193	49386	10364	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54035	0	54035	5202	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	47631	250	47881	9414	18151056
9	PH Palakkad	Ansal John M S	58415	69084	69084	69084	69084	72670	331	73001	-14586	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	74801	54428	448	54876	-2147	16704547
11	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	35292	636	35928	18944	17383450
12	HW Aruvikkara	Manoj M	35885	81776	81776	81776	60590	45834	0	45834	-9949	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	65028	642	65670	-355	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	35154	34304	34304	26509	0	26509	20956	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12444	187	12631	32659	14347872
16	PH Thrissur	Surendran E N	42130	102192	93348	93348	50006	32961	106	33067	9063	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19595	150	19745	25220	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	91464	91464	91464	28081	1055	29136	5350	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	37034	34612	23422	230	23652	9740	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17135	87	17222	2527	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	25128	24479	11493	54	11547	8568	6372432
22	PH Kozhikode	Vijils D	#N/A	36066	24616	24616	24616	19183	52	19235	#N/A	#N/A
23	PH Thiruvalla	Mini K U	16082	101160	63287	35945	29239	26628	87	26715	-10633	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	55711	20117	345	20462	-10605	13212698
25	PH SultanBathery	Narayanan K	11776	62888	56917	56917	29057	7880	0	7880	3896	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	52065	27592	13094	12865	0	12865	-2060	3423024
27	Project Adoor	Sunil S	6239	136178	56513	32205	31955	9670	165	9835	-3596	1976515
28	PH Kochi	Muhammed Shahi	4235	7606	7686	6478	6478	7315	27	7342	-3107	1341648
29	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>#N/A</b>	<b>2474187</b>	<b>2125070</b>	<b>1875365</b>	<b>1681722</b>	<b>1246039</b>	<b>6376</b>	<b>981924</b>	<b>#N/A</b>	<b>#N/A</b>

**JJM - Progress Report of Project divisions (Week 24)**  
(11-09-2022 to 17-09-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	146150	58462	1063	59525	44042	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	131438	18139	0	18139	127901	46265472
3	Project Chittur	Baby George	140175	143678	124207	115392	87630	13489	300	13789	126386	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	55667	1148	56815	82023	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	133548	120874	117680	59956	0	59956	14068	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	277524	101301	45612	72	45684	28746	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	155062	84832	84832	22630	201	22831	7740	9684893
8	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9087	0	9087	7211	5163206
9	Project Nattika	Jayaprakash P	14576	180336	35948	35948	10409	4735	0	4735	9841	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11641	49	11690	1191	4080701
11	Project Adoor	Sunil S	6239	136178	56513	32205	31955	9670	165	9835	-3596	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856
13	Project Tvp	Ajishkumar K.G.	16539	200974	182933	182933	117058	7162	388	7550	8989	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	11213	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2648600</b>	<b>1890015</b>	<b>1527338</b>	<b>1079143</b>	<b>1246039</b>	<b>3386</b>	<b>319842</b>	<b>541191</b>	<b>272775254</b>