

**JJM - Weekly Progress Report - (Week 25)**  
**( 18-09-2022 to 24-09-2022)**

**Top performers of the week**



Sri. Suresh K.  
Executive Engineer  
P H Dn, Kaduthuruthy  
8547638081



Sri. Manoj M.  
Executive Engineer  
H W Dn, Aruvikkara  
9496000676



Sri. Ansar M. S.  
Executive Engineer  
Project Dn, Malappuram  
8547638059

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	148850	59525	600	60125	43442	32810026	54403
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	152765	18139	109	18248	127792	46265472	17597
3	Project Chittur	Baby George	140175	143678	124207	115392	87630	13789	219	14008	126167	44407440	9671
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	56815	1030	57845	80993	43983878	51142
5	Project Alapuzha	Jayakumar P	74024	189655	157345	120874	117680	59956	520	60476	13548	23450803	58185
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	64779	64779	388	65167	13329	24867533	58897
7	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	147384	63284	565	63849	66779	41382950	58066
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	104022	35637	750	36387	49437	27189043	32270
9	PH Irinjilakkuda	VijuMohan K.R	83317	138757	131314	131314	107212	52409	499	52908	30409	26394826	50003
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	54611	348	54959	20463	23893690	52948
11	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	277524	115752	45684	935	46619	27811	23579424	43630
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	49386	667	50053	9697	18928800	39814
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54035	311	54346	4891	18766282	51684
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	47881	302	48183	9112	18151056	46912
15	PH Palakkad	Ansalf John M S	58415	69084	69084	69084	69084	73001	0	73001	-14586	18505872	51920
16	WS Attingal	Byju. V	52729	75473	75479	75479	75029	54876	549	55425	-2696	16704547	50521
17	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	35928	544	36472	18400	17383450	29719
18	HW Aruvikkara	Manoj M	35885	81776	81776	81776	69089	45834	1670	47504	-11619	11368368	44064
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	65670	643	66313	-998	20691792	44692
20	PH Kaduthuruthy	Suresh. K	47465	63260	35354	34604	34304	26509	10749	37258	10207	15036912	24122
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12631	172	12803	32487	14347872	11894
22	PH Thrissur	Surendran E N	42130	102192	97408	97408	52906	33067	261	33328	8802	13346784	31135
23	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19745	138	19883	25082	14244912	18873
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	22831	175	23006	7565	9684893	22509
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	29136	348	29484	5002	10925165	28508
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	35655	23652	106	23758	9634	10578586	22596
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17222	112	17334	2415	6256483	15128
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	28234	24479	11547	53	11600	8515	6372432	10389
29	PH Kozhikode	Vijils D	18905	36066	24616	24616	24616	19235	0	19235	-330	5989104	17229
30	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9087	10	9097	7201	5163206	8999
31	PH Thiruvalla	Mini K U	16082	101160	63313	35871	29314	26715	54	26769	-10687	5094778	20746
32	Project Nattika	Jayaprakash P	14576	180336	55853	60011	10409	4735	-950	3785	10791	4617677	3683
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	62703	20462	232	20694	-10837	3122698	12738
34	PH SultanBathery	Narayanan K	11776	62788	56917	56917	40638	7880	186	8066	3710	3730637	7405
35	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11690	0	11690	1191	4080701	11199
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	52065	27592	22009	12865	0	12865	-2060	3423024	11702
37	Project Adoor	Sunil S	6239	136178	66882	32905	32005	9835	27	9862	-3623	1976515	8822
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7342	0	7342	-3107	1341648	5836
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	200974	182933	182933	121365	7550	518	8068	8471	5239555	5523
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	18709	0	9	0	9	85426	27065808	#N/A
<b>Total</b>			<b>2120198</b>	<b>4986609</b>	<b>4045274</b>	<b>3423765</b>	<b>2812562</b>	<b>1246039</b>	<b>22840</b>	<b>1314771</b>	<b>805427</b>	<b>671678726</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 24/09/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 25)**  
(18-09-2022 to 24-09-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	64779	388	65167	13329	24867533
2	PH Kottarakara	Anitha Kumari. S	130628	141566	142360	142360	147384	63284	565	63849	66779	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	104022	35637	750	36387	49437	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	131314	131314	107212	52409	499	52908	30409	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	54611	348	54959	20463	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	49386	667	50053	9697	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54035	311	54346	4891	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	47881	302	48183	9112	18151056
9	PH Palakkad	Ansul John M S	58415	69084	69084	69084	69084	73001	0	73001	-14586	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	75029	54876	549	55425	-2696	16704547
11	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	35928	544	36472	18400	17383450
12	HW Aruvikkara	Manoj M	35885	81776	81776	81776	69089	45834	1670	47504	-11619	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	65670	643	66313	-998	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	35354	34604	34304	26509	10749	37258	10207	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12631	172	12803	32487	14347872
16	PH Thrissur	Surendran E N	42130	102192	97408	97408	52906	33067	261	33328	8802	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	19745	19745	138	19883	25082	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	29136	348	29484	5002	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	35655	23652	106	23758	9634	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17222	112	17334	2415	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	28234	24479	11547	53	11600	8515	6372432
22	PH Kozhikode	Vijis D	18905	36066	24616	24616	24616	19235	0	19235	-330	5989104
23	PH Thiruvalla	Mini K U	16082	101160	63313	35871	29314	26715	54	26769	-10687	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	62703	20462	232	20694	-10837	3122698
25	PH SultanBathery	Narayanan K	11776	62788	56917	56917	40638	7880	186	8066	3710	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	52065	27592	22009	12865	0	12865	-2060	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7342	0	7342	-3107	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2338009</b>	<b>2092171</b>	<b>1864168</b>	<b>1690584</b>	<b>1246039</b>	<b>19647</b>	<b>991736</b>	<b>267429</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 25)**  
(18-09-2022 to 24-09-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	148850	59525	600	60125	43442	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	152765	18139	109	18248	127792	46265472
3	Project Chittur	Baby George	140175	143678	124207	115392	87630	13789	219	14008	126167	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	56815	1030	57845	80993	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	157345	120874	117680	59956	520	60476	13548	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	356967	319745	277524	115752	45684	935	46619	27811	23579424
7	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9087	10	9097	7201	5163206
8	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	22831	175	23006	7565	9684893
9	Project Nattika	Jayaprakash P	14576	180336	55853	60011	10409	4735	-950	3785	10791	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	62586	11690	0	11690	1191	4080701
11	Project Adoor	Sunil S	6239	136178	66882	32905	32005	9835	27	9862	-3623	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856
13	Project Tvp	Ajishkumar K.G.	16539	200974	182933	182933	121365	7550	518	8068	8471	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	18709	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2648600</b>	<b>1953103</b>	<b>1559597</b>	<b>1121978</b>	<b>1246039</b>	<b>3193</b>	<b>323035</b>	<b>537998</b>	<b>272775254</b>