

JJM - Weekly Progress Report - (Week 27)
(02-10-2022 to 08-10-2022)

Top performers of the week

		
Sri. Ansar M. S. Executive Engineer Project Dn, Malappuram 8547638059	Sri. Ansal John M.S. Executive Engineer P H Dn, Palakkad 8547638064	Sri. Vijumohan K. R. Executive Engineer P H Dn, Irinjalakuda 8547638072

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	148910	60584	181	60765	42802	32810026	54881
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	152765	18248	0	18248	127792	46265472	17597
3	Project Chittur	Baby George	140175	143678	124703	115392	91229	14008	329	14337	125838	44407440	9671
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	57845	1242	59087	79751	43983878	51719
5	Project Alapuzha	Jayakumar P	74024	189655	158961	120874	117680	60642	498	61140	12884	23450803	58209
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	65167	0	65167	13329	24867533	58897
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	142360	143288	143288	64525	140	64665	65963	41382950	58888
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123020	37168	457	37625	48199	27189043	33387
9	PH Irinjalakkuda	VijuMohan K.R	83317	138757	131314	131314	113653	52908	532	53440	29877	26394826	51072
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	55159	0	55159	20263	23893690	53380
11	Project Kozhikode	EE, Project Kozhikode	74430	361936	325714	282493	120721	46647	349	46996	27434	23579424	43630
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	50228	204	50432	9318	18928800	40036
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54346	0	54346	4891	18766282	51684
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	48492	102	48594	8701	18151056	47052
15	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	73095	798	73893	-15478	18505872	51920
16	WS Attingal	Byju. V	52729	75473	75479	75479	75029	55667	0	55667	-2938	16704547	50821
17	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	36832	219	37051	17821	17383450	30011
18	HW Aruvikkara	Manoj M	35885	81776	82908	82908	73887	47507	0	47507	-11622	11368368	44375
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	66846	224	67070	-1755	20691792	45420
20	PH Kaduthuruthy	Suresh. K	47465	63260	36523	36273	34304	37272	0	37272	10193	15036912	24122
21	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12908	0	12908	32382	14347872	11944
22	PH Thrissur	Surendran E N	42130	102192	97408	97408	50006	33840	437	34277	7853	13346784	31798
23	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19883	59	19942	25023	14244912	18963
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23006	0	23006	7565	9684893	22509
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	29874	0	29874	4612	10925165	29246
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	23758	140	23898	9494	10578586	22740
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17446	96	17542	2207	6256483	15180
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	28234	24609	11600	0	11600	8515	6372432	10389
29	PH Kozhikode	Vijils D	18905	36066	24616	24616	24616	19235	0	19235	-330	5989104	17229
30	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9097	0	9097	7201	5163206	8999
31	PH Thiruvalla	Mini K U	16082	101160	70199	42757	29314	26769	123	26892	-10810	5094778	20746
32	Project Nattika	Jayaprakash P	14576	180336	79794	52024	10409	3785	0	3785	10791	4617677	3858
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	62703	20719	50	20769	-10912	3122698	12738
34	PH SultanBathery	Narayanan K	11776	62788	56917	56917	40638	8133	0	8133	3643	3730637	7450
35	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	64036	11710	0	11710	1171	4080701	11199
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	54906	30433	22009	12865	0	12865	-2060	3423024	11702
37	Project Adoor	Sunil S	6239	136178	70854	39893	33655	9862	0	9862	-3623	1976515	8822
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7342	0	7342	-3107	1341648	5836
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856	0
41	Project Tvp	Ajishkumar K.G.	16539	200974	185788	182933	143155	8546	415	8961	7578	5239555	6149
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	18709	0	9	0	9	85426	27065808	0
Total			2120198	4991578	4096151	3441191	2870830	1320520	6595	1327115	793083	671678726	1159200

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 08/10/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 27)
(02-10-2022 to 08-10-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	65167	0	65167	13329	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	142360	143288	143288	64525	140	64665	65963	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123020	37168	457	37625	48199	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	131314	131314	113653	52908	532	53440	29877	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	100870	55159	0	55159	20263	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	50228	204	50432	9318	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	54346	0	54346	4891	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	48492	102	48594	8701	18151056
9	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	73095	798	73893	-15478	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	75029	55667	0	55667	-2938	16704547
11	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	36832	219	37051	17821	17383450
12	HW Aruvikkara	Manoj M	35885	81776	82908	82908	73887	47507	0	47507	-11622	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	66846	224	67070	-1755	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	36523	36273	34304	37272	0	37272	10193	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	47124	47124	12908	0	12908	32382	14347872
16	PH Thrissur	Surendran E N	42130	102192	97408	97408	50006	33840	437	34277	7853	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	101399	53357	53357	19883	59	19942	25023	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	29874	0	29874	4612	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	23758	140	23898	9494	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17446	96	17542	2207	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	37156	28234	24609	11600	0	11600	8515	6372432
22	PH Kozhikode	Vijis D	18905	36066	24616	24616	24616	19235	0	19235	-330	5989104
23	PH Thiruvalla	Mini K U	16082	101160	70199	42757	29314	26769	123	26892	-10810	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	62703	20719	50	20769	-10912	13212698
25	PH SultanBathery	Narayanan K	11776	62788	56917	56917	40638	8133	0	8133	3643	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	54906	30433	22009	12865	0	12865	-2060	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7342	0	7342	-3107	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
Total			1259165	2338009	2104199	1877624	1715334	996334	3581	999915	259250	398903472

JJM - Progress Report of Project divisions (Week 27)
(02-10-2022 to 08-10-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	148910	60584	181	60765	42802	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	173883	173883	152765	18248	0	18248	127792	46265472
3	Project Chittur	Baby George	140175	143678	124703	115392	91229	14008	329	14337	125838	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	57845	1242	59087	79751	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	158961	120874	117680	60642	498	61140	12884	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	361936	325714	282493	120721	46647	349	46996	27434	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23006	0	23006	7565	9684893
8	Project Kattapana	Gireesh K.L	16298	229366	65666	38380	33357	9097	0	9097	7201	5163206
9	Project Nattika	Jayaprakash P	14576	180336	79794	52024	10409	3785	0	3785	10791	4617677
10	Project Kottayam	Rajesh V.M	12881	130000	64036	64036	64036	11710	0	11710	1171	4080701
11	Project Adoor	Sunil S	6239	136178	70854	39893	33655	9862	0	9862	-3623	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	197	0	197	1223	449856
13	Project Tvp	Ajishkumar K.G.	16539	200974	185788	182933	143155	8546	415	8961	7578	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	18709	0	9	0	9	85426	27065808
Total			861033	2653569	1991952	1563567	1155496	324186	3014	327200	533833	272775254