

JJM - Weekly Progress Report - (Week 31)
(30-10-2022 to 05-11-2022)

Top performers of the week



Sri. Arun Kumar A.
Executive Engineer
Project Dn, Kozhikkode
8547638057



Sri. Sabeer A Rahim
Executive Engineer
P H Dn, Kollam
8547001229



Sri. Ajish Kumar K. G.
Executive Engineer
Project Dn, Trivandrum
8547638031

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	162361	62236	571	62807	40760	32810026	58419
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472	17706
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14131	210	14341	125834	44407440	10272
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	62985	-601	62384	76454	43983878	60519
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	117680	61884	198	62082	11942	23450803	60489
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	66029	66029	156	66185	12311	24867533	59901
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	66452	716	67168	63460	41382950	61690
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123298	39872	301	40173	45651	27189043	38111
9	PH Irinjilakkuda	VijuMohan K.R	83317	138757	138547	138547	120143	55408	412	55820	27497	26394826	53555
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	107306	55898	212	56110	19312	23893690	54880
11	Project Kozhikode	EE, Project Kozhikode	74430	361936	341932	283710	195716	48055	1003	49058	25372	23579424	46435
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51220	328	51548	8202	18928800	41770
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56230	557	56787	2450	18766282	54783
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49453	302	49755	7540	18151056	48669
15	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	75439	93	75532	-17117	18505872	52536
16	WS Attingal	Byju. V	52729	75473	75479	75479	74086	57020	196	57216	-4487	16704547	53807
17	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	38275	318	38593	16279	17383450	32272
18	HW Aruvikkara	Manoj M	35885	81776	74923	75464	75980	48177	266	48443	-12558	11368368	45719
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	69261	813	70074	-4759	20691792	49616
20	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34604	40331	-1399	38932	8533	15036912	24701
21	PH Vadakara	Suresh P.K.	45290	139297	103504	53667	47124	13569	121	13690	31600	14347872	12956
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	35853	493	36346	5784	13346784	34643
23	PH Kasargod	Amruth Raj B. J.	44965	108847	103068	57446	53357	20593	275	20868	24097	14244912	19931
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23459	298	23757	6814	9684893	23317
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	31126	517	31643	2843	10925165	30583
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24305	113	24418	8974	10578586	23466
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17859	228	18087	1662	6256483	16111
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12146	73	12219	7896	6372432	10718
29	PH Kozhikode	Vijils D	18905	36066	25663	25663	24616	19482	120	19602	-697	5989104	17695
30	Project Kattapana	Gireesh K.L	16298	179829	124510	40288	26396	9204	74	9278	7020	5163206	9111
31	PH Thiruvalla	Mini K U	16082	101160	76033	48741	29314	27225	106	27331	-11249	5094778	21352
32	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5011	8	5019	9557	4617677	3858
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	62703	21204	280	21484	-11627	3122698	13554
34	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9207	114	9321	2455	3730637	8578
35	Project Kottayam	Rajesh V.M	12881	172230	65836	65836	64036	11930	50	11980	901	4080701	11191
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	52423	30834	22138	12881	0	12881	-2076	3423024	11702
37	Project Adoor	Sunil S	6239	136178	71544	56021	32905	10090	0	10090	-3851	1976515	9325
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7441	0	7441	-3206	1341648	5953
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	766	31	797	623	449856	689
41	Project Tvp	Ajishkumar K.G.	16539	200974	188359	188359	139677	10773	753	11526	5013	5239555	10870
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808	0
Total			2120198	4984271	4253997	3573883	2988436	1367367	8306	1375673	744525	671678726	1226384

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 05/11/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 31)
(30-10-2022 to 05-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	66029	156	66185	12311	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	66452	716	67168	63460	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123298	39872	301	40173	45651	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	138547	138547	120143	55408	412	55820	27497	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	107306	107306	55898	212	56110	19312	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51220	328	51548	8202	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56230	557	56787	2450	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49453	302	49755	7540	18151056
9	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	75439	93	75532	-17117	18505872
10	WS Attingal	Byju. V	52729	75473	75479	75479	74086	57020	196	57216	-4487	16704547
11	PH Shornur	Saleem. PK	54872	60210	57557	57557	57557	38275	318	38593	16279	17383450
12	HW Aruvikkara	Manoj M	35885	81776	74923	75464	75980	48177	266	48443	-12558	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	69261	813	70074	-4759	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34604	40331	-1399	38932	8533	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	53667	47124	13569	121	13690	31600	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	35853	493	36346	5784	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	103068	57446	53357	20593	275	20868	24097	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	31126	517	31643	2843	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24305	113	24418	8974	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	17859	228	18087	1662	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12146	73	12219	7896	6372432
22	PH Kozhikode	Vijis D	18905	36066	25663	25663	24616	19482	120	19602	-697	5989104
23	PH Thiruvalla	Mini K U	16082	101160	76033	48741	29314	27225	106	27331	-11249	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	62703	21204	280	21484	-11627	13212698
25	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9207	114	9321	2455	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	52423	30834	22138	12881	0	12881	-2076	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7441	0	7441	-3206	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
Total			1259165	2338009	2124898	1908549	1749458	1028706	5711	1034417	224748	398903472

JJM - Progress Report of Project divisions (Week 31)
(30-10-2022 to 05-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	162361	62236	571	62807	40760	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14131	210	14341	125834	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	62985	-601	62384	76454	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	117680	61884	198	62082	11942	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	361936	341932	283710	195716	48055	1003	49058	25372	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23459	298	23757	6814	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	124510	40288	26396	9204	74	9278	7020	5163206
9	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5011	8	5019	9557	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	65836	65836	64036	11930	50	11980	901	4080701
11	Project Adoor	Sunil S	6239	136178	71544	56021	32905	10090	0	10090	-3851	1978515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	766	31	797	623	449856
13	Project Tvp	Ajishkumar K.G.	16539	200974	188359	188359	139677	10773	753	11526	5013	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808
Total			861033	2646262	2129099	1665334	1238978	338661	2595	341256	519777	272775254