



**JJM - Weekly Progress Report - (Week 32)**  
**( 06-11-2022 to 12-11-2022)**

**Top performers of the week**

  
Sri. Ansar M. S.  
Executive Engineer  
Project Dn, Malappuram  
8547638059

  
Sri. Sathya Wilson  
Executive Engineer  
Neyyattinkara  
8547638086

  
Smt. Achamma E. Alex  
Executive Engineer  
P H Dn, Shornur  
8547638065

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	162361	62807	233	63040	40527	32810026	58849
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472	17706
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14341	202	14543	125632	44407440	10773
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	62384	1131	63515	75323	43983878	60519
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	117680	62082	110	62192	11832	23450803	60870
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	66185	0	66185	12311	24867533	59901
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	67168	309	67477	63151	41382950	62325
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123298	40173	995	41168	44656	27189043	38918
9	PH Irinjilakkuda	VijuMohan K.R	83317	138757	138547	138547	120143	55820	282	56102	27215	26394826	53843
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	114083	107306	56110	277	56387	19035	23893690	55172
11	Project Kozhikode	EE, Project Kozhikode	74430	361936	341932	287865	195716	49058	207	49265	25165	23579424	46435
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51548	348	51896	7854	18928800	42224
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56787	200	56987	2250	18766282	55013
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49755	205	49960	7335	18151056	48971
15	PH Palakkad	Ansul John M S	58415	69084	69084	69084	69084	75532	93	75625	-17210	18505872	52629
16	WS Attingal	Byju. V	52729	75473	75479	75479	74086	57216	229	57445	-4716	16704547	54129
17	PH Shornur	Achamma E. Alex	54872	60210	57557	57557	57557	38593	613	39206	15666	17383450	32997
18	HW Aruvikkara	Manoj M	35885	81776	74923	75464	75980	48443	25	48468	-12583	11368368	45744
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	70074	330	70404	-5089	20691792	50441
20	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34854	38932	61	38993	8472	15036912	24701
21	PH Vadakara	Suresh P.K.	45290	139297	103504	53667	47124	13690	110	13800	31490	14347872	13006
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	36346	159	36505	5625	13346784	34941
23	PH Kasargod	Amruth Raj B. J.	44965	108847	103068	57446	53357	20868	135	21003	23962	14244912	20206
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23757	0	23757	6814	9684893	23317
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	31643	411	32054	2432	10925165	31015
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24418	110	24528	8864	10578586	23541
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18087	88	18175	1574	6256483	16261
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12219	0	12219	7896	6372432	10718
29	PH Kozhikode	Vijils D	18905	36066	25663	25663	24616	19602	51	19653	-748	5989104	17745
30	Project Kattapana	Gireesh K.L	16298	179829	136796	40288	26396	9278	3	9281	7017	5163206	9111
31	PH Thiruvalla	Mini K U	16082	101160	76033	48741	29314	27331	83	27414	-11332	5094778	21424
32	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5019	0	5019	9557	4617677	3858
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	62703	21484	218	21702	-11845	3122698	13554
34	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9321	94	9415	2361	3730637	8729
35	Project Kottayam	Rajesh V.M	12881	172230	65836	65836	64036	11980	26	12006	875	4080701	11191
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	52423	30834	22138	12881	0	12881	-2076	3423024	11702
37	Project Adoor	Sunil S	6239	136178	76051	56021	32905	10090	-12	10078	-3839	1976515	9325
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7441	76	7517	-3282	1341648	5953
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	797	40	837	583	449856	689
41	Project Tvp	Ajishkumar K.G.	16539	200974	208115	208115	139677	11526	369	11895	4644	5239555	10976
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808	0
<b>Total</b>			<b>2120198</b>	<b>4984271</b>	<b>4290546</b>	<b>3604571</b>	<b>2988686</b>	<b>1375673</b>	<b>7811</b>	<b>1383484</b>	<b>736714</b>	<b>671678726</b>	<b>1234353</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 12/11/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 32)**  
(06-11-2022 to 12-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	66185	0	66185	12311	24867533
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	67168	309	67477	63151	41382950
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	123298	40173	995	41168	44656	27189043
9	PH Irinjakkuda	VijuMohan K.R	83317	138757	138547	138547	120143	55820	282	56102	27215	26394826
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	114083	107306	56110	277	56387	19035	23893690
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51548	348	51896	7854	18928800
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56787	200	56987	2250	18766282
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49755	205	49960	7335	18151056
15	PH Palakkad	Ansal John M S	58415	69084	69084	69084	69084	75532	93	75625	-17210	18505872
16	WS Attingal	Byju. V	52729	75473	75479	75479	74086	57216	229	57445	-4716	16704547
17	PH Shornur	Achamma E. Alex	54872	60210	57557	57557	57557	38593	613	39206	15666	17383450
18	HW Aruvikkara	Manoj M	35885	81776	74923	75464	75980	48443	25	48468	-12583	11368368
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	70074	330	70404	-5089	20691792
20	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34854	38932	61	38993	8472	15036912
21	PH Vadakara	Suresh P.K.	45290	139297	103504	53667	47124	13690	110	13800	31490	14347872
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	36346	159	36505	5625	13346784
23	PH Kasargod	Amruth Raj B. J.	44965	108847	103068	57446	53357	20868	135	21003	23962	14244912
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	31643	411	32054	2432	10925165
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24418	110	24528	8864	10578586
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18087	88	18175	1574	6256483
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12219	0	12219	7896	6372432
29	PH Kozhikode	Vijis D	18905	36066	25663	25663	24616	19602	51	19653	-748	5989104
31	PH Thiruvalla	Mini K U	16082	101160	76033	48741	29314	27331	83	27414	-11332	5094778
33	PH Kottayam	Bijesh D	9857	73674	67474	67474	62703	21484	218	21702	-11845	1322698
34	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9321	94	9415	2361	3730637
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	52423	30834	22138	12881	0	12881	-2076	3423024
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7441	76	7517	-3282	1341648
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2338009</b>	<b>2124898</b>	<b>1915326</b>	<b>1749708</b>	<b>1034417</b>	<b>5502</b>	<b>1039919</b>	<b>219246</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 32)**  
(06-11-2022 to 12-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	162361	162361	62807	233	63040	40527	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14341	202	14543	125632	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	62384	1131	63515	75323	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	117680	62082	110	62192	11832	23450803
11	Project Kozhikode	EE, Project Kozhikode	74430	361936	341932	287865	195716	49058	207	49265	25165	23579424
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23757	0	23757	6814	9684893
30	Project Kattapana	Gireesh K.L	16298	179829	136796	40288	26396	9278	3	9281	7017	5163206
32	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5019	0	5019	9557	4617677
35	Project Kottayam	Rajesh V.M	12881	172230	65836	65836	64036	11980	26	12006	875	4080701
37	Project Adoor	Sunil S	6239	136178	76051	56021	32905	10090	-12	10078	-3839	1976515
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	797	40	837	583	449856
41	Project Tvp	Ajishkumar K.G.	16539	200974	208115	208115	139677	11526	369	11895	4644	5239555
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808
<b>Total</b>			<b>861033</b>	<b>2646262</b>	<b>2165648</b>	<b>1689245</b>	<b>1238978</b>	<b>341256</b>	<b>2309</b>	<b>343565</b>	<b>517468</b>	<b>272775254</b>