



JJM - Weekly Progress Report - (Week 33)
(13-11-2022 to 19-11-2022)

Top performers of the week


 Sri. Arun Kumar A.
 Executive Engineer
 Project Dn, Kozhikkode
 8547638057


 Smt. K. U. Mini
 Executive Engineer
 P H Dn, Kottarakara
 9400002040


 Smt. Achamma E. Alex
 Executive Engineer
 P H Dn, Shornur
 8547638065

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	63040	608	63648	39919	32810026	59114
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472	17706
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14543	205	14748	125427	44407440	10773
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	63515	593	64108	74730	43983878	60519
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	120874	62192	514	62706	11318	23450803	60870
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	66185	62192	410	66595	11901	24867533	59901
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	67477	701	68178	62450	41382950	62817
8	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	125529	41168	168	41336	44488	27189043	39291
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	138555	138555	123331	56102	472	56574	26743	26394826	54428
10	PH Malapuram	EE, PH Malapuram	75422	170918	148844	114083	107306	56387	210	56597	18825	23893690	55449
11	Project Kozhikkode	EE, Project Kozhikkode	74430	361936	341932	287865	195716	49265	912	50177	24253	23579424	47634
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51896	350	52246	7504	18928800	42484
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56987	659	57646	1591	18766282	55889
14	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49960	302	50262	7033	18151056	49176
15	PH Palakkad	Ansul John M S	58415	69084	69084	69084	69084	75625	77	75702	-17287	18505872	52629
16	WS Attingal	Byju. V	52729	75473	73663	73663	74086	57445	235	57680	-4951	16704547	54455
17	PH Shornur	Achamma E. Alex	54872	60210	57557	57557	57557	39206	684	39890	14982	17383450	33272
18	HW Aruvikkara	Manoj M	35885	81776	82043	82043	76507	48468	100	48568	-12683	11368368	45844
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	70404	246	70404	-5335	20691792	50854
20	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34854	38993	62	39055	8410	15036912	24701
21	PH Vadakara	Suresh P.K.	45290	139297	103504	53787	47124	13800	480	14280	31010	14347872	13386
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	36505	230	36735	5395	13346784	35116
23	PH Kasargod	Amruth Raj B. J.	44965	108847	103188	57566	53357	21003	120	21123	23842	14244912	20128
24	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23757	131	23888	6683	9684893	23698
25	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	32054	397	32451	2035	10925165	31426
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24528	111	24639	8753	10578586	23680
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18175	120	18295	1454	6256483	16261
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12219	129	12348	7767	6372432	10783
29	PH Kozhikkode	Vijils D	18905	36066	35399	35399	24818	19653	9	19662	-757	5989104	17745
30	Project Kattapana	Gireesh K.L	16298	179829	149484	40288	26396	9281	0	9281	7017	5163206	9111
31	PH Thiruvalla	Mini K U	16082	101160	76047	48755	29316	27414	147	27561	-11479	5094778	21440
32	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5019	9	5028	9548	4617677	3858
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	21702	380	22082	-12225	3122698	13686
34	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9415	81	9496	2280	3730637	8823
35	Project Kottayam	Rajesh V.M	12881	172230	65836	65836	64036	12006	30	12036	845	4080701	11279
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	56111	33495	22138	12881	0	12881	-2076	3423024	11702
37	Project Adoor	Sunil S	6239	136178	78414	58374	32905	10078	229	10307	-4068	1976515	9626
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7517	33	7550	-3315	1341648	5953
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	837	25	862	558	449856	689
41	Project Tvp	Ajishkumar K.G.	16539	200974	196800	196800	155115	11895	272	12167	4372	5239555	11587
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808	0
Total			2120198	4984271	4313152	3624450	3018239	1383484	10441	1393925	726273	671678726	1242414

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 19/11/2022 at 04:00 PM

JJM - Progress Report of Maintenance Divisions (Week 33)
(13-11-2022 to 19-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	66185	410	66595	11901	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	67477	701	68178	62450	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	125529	41168	168	41336	44488	27189043
4	PH Irinjakkuda	VijuMohan K.R	83317	138757	138555	138555	123331	56102	472	56574	26743	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	148844	114083	107306	56387	210	56597	18825	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	51896	350	52246	7504	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	56987	659	57646	1591	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	68565	68565	68565	49960	302	50262	7033	18151056
9	PH Palakkad	Ansal John M S	58415	69084	69084	69084	69084	75625	77	75702	-17287	18505872
10	WS Attingal	Byju. V	52729	75473	73663	73663	74086	57445	235	57680	-4951	16704547
11	PH Shornur	Achamma E. Alex	54872	60210	57557	57557	57557	39206	684	39890	14982	17383450
12	HW Aruvikkara	Manoj M	35885	81776	82043	82043	76507	48468	100	48568	-12683	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	70404	246	70650	-5335	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	38690	38690	34854	38993	62	39055	8410	15036912
15	PH Vadakara	Suresh P.K.	45290	139297	103504	53787	47124	13800	480	14280	31010	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	53068	36505	230	36735	5395	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	103188	57566	53357	21003	120	21123	23842	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	91464	91464	32054	397	32451	2035	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	37034	24528	111	24639	8753	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18175	120	18295	1454	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	38790	28234	24609	12219	129	12348	7767	6372432
22	PH Kozhikode	Vijis D	18905	36066	35399	35399	24818	19653	9	19662	-757	5989104
23	PH Thiruvalla	Mini K U	16082	101160	76047	48755	29316	27414	147	27561	-11479	5094778
24	PH Kottayam	Bijesh D	9857	73674	67474	67474	67474	21702	380	22082	-12225	1322698
25	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	9415	81	9496	2280	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	56111	33495	22138	12881	0	12881	-2076	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6478	7517	33	7550	-3315	1341648
28	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
Total			1259165	2338009	2143768	1932748	1760629	1039919	6913	1046832	212333	398903472

JJM - Progress Report of Project divisions (Week 33)
(13-11-2022 to 19-11-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	63040	608	63648	39919	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	172383	171383	158994	18128	0	18128	127912	46265472
3	Project Chittur	Baby George	140175	143678	103119	94304	91225	14543	205	14748	125427	44407440
4	Project Malapuram	Ansar M.S	138838	323672	283336	210197	150387	63515	593	64108	74730	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	120874	120874	62192	514	62706	11318	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	361936	341932	287865	195716	49265	912	50177	24253	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	164079	84832	84832	23757	131	23888	6683	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	149484	40288	26396	9281	0	9281	7017	5163206
9	Project Nattika	Jayaprakash P	14576	180336	138856	138856	10409	5019	9	5028	9548	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	65836	64036	64036	12006	30	12036	845	4080701
11	Project Adoor	Sunil S	6239	136178	78414	58374	32905	10078	229	10307	-4068	1976515
12	Project Kochi	Rajesh S	1420	43100	17560	17560	4360	837	25	862	558	449856
13	Project Tvp	Ajishkumar K.G.	16539	200974	196800	196800	155115	11895	272	12167	4372	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	30753	0	9	0	9	85426	27065808
Total			861033	2646262	2169384	1691702	1257610	343565	3528	347093	513940	272775254