



**JJM - Weekly Progress Report - (Week 38)**  
**( 18-12-2022 to 24-12-2022)**

**Top performers of the week**

  
Sri. Manoj M.  
Executive Engineer  
H W Dn, Aruvikkara  
9496000676

  
Sri. Ansar M. S.  
Executive Engineer  
Project Dn, Malappuram  
8547638059

  
Smt. K. U. Mini  
Executive Engineer  
P H Dn, Kottarakkara  
9400002040

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	64681	303	64984	38583	32810026	61801
2	Project Palakkad	Rathishkumar. S	146040	192086	188336	171383	145740	18128	0	18128	127912	46265472	17706
3	Project Chittur	Baby George	140175	143678	132354	121627	88749	17203	301	17504	122671	44407440	12288
4	Project Malapuram	Ansar M.S	138838	323672	323672	245382	203735	66485	1109	67594	71244	43983878	64938
5	Project Alapuzha	Jayakumar P	74024	189655	180007	161209	120874	63252	242	63494	10530	23450803	62172
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67105	87	67192	11304	24867533	60230
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	70165	967	71132	59496	41382950	64994
8	WS Neyyattinkara	Sathy Wilson	85824	157315	142213	142213	128485	44103	563	44666	41158	27189043	43007
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	139041	139041	126635	57549	268	57817	25500	26394826	55781
10	PH Malapuram	EE, PH Malapuram	75422	170918	164433	118674	107338	57456	249	57705	17717	23893690	56585
11	Project Kozhikode	EE, Project Kozhikode	74430	361936	361936	329828	202849	51928	686	52614	21816	23579424	50029
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	53492	305	53797	5953	18928800	44021
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	59482	634	60116	-879	18766282	57898
14	WS Thaliparamba	Suraja Nair	57295	82292	81833	68565	68565	51073	352	51425	5870	18151056	50289
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	75347	219	75566	-17151	18505872	53149
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	59478	318	59796	-7067	16704547	55089
17	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	41890	378	42268	12604	17383450	35396
18	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82623	50189	1162	51351	-15466	11368368	48675
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	72300	404	72704	-7389	20691792	52250
20	PH Kaduthuruthy	Suresh. K	47465	63260	43981	43981	36523	38499	10	38509	8956	15036912	24761
21	PH Vadakara	Riju V.	45290	139297	129157	89731	53787	17095	315	17410	27880	14347872	16456
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	65599	37707	86	37793	4337	13346784	35979
23	PH Kasargod	Amruth Raj B. J.	44965	108847	107748	64471	55026	22413	52	22465	22500	14244912	21618
24	Project Kannur	Santhosh Kumar S	30571	240903	236439	91331	84832	24972	118	25090	5481	9684893	24380
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	91464	34455	519	34974	-488	10925165	34081
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	44921	25016	70	25086	8306	10578586	23894
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18681	33	18714	1035	6256483	16719
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	51479	28234	24628	12842	149	12991	7124	6372432	11049
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	25663	19888	0	19888	-983	5989104	17989
30	Project Kattapana	Gireesh K.L	16298	179829	179023	59404	26396	9294	0	9294	7004	5163206	9186
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	42054	28004	189	28193	-12111	5094778	22005
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	32309	5074	49	5123	9453	4617677	3858
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	23109	22	23131	-13274	3122698	15081
34	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	10333	225	10558	1218	3730637	9928
35	Project Kottayam	Rajesh V.M	12881	172230	78050	78050	64036	12396	44	12440	441	4080701	11311
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	76771	49927	22138	12881	0	12881	-2076	3423024	11702
37	Project Adoor	Sunil S	6239	136178	130433	126408	47246	10403	245	10648	-4409	1976515	9730
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7614	0	7614	-3379	1341648	6040
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	33058	33058	4360	943	28	971	449	449856	689
41	Project Tvp	Ajishkumar K.G.	16539	200974	191614	191614	153660	13772	119	13891	2648	5239555	13521
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	0	9	0	9	85426	27065808	0
43	Project Perumbavoor	Jayasree V. K.	0	160977	130999	130999	33928	1851	305	2156	-2156	0	17706
44	Project Mattanur	Prakassan M	0	51118	51118	14411	10048	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5196366</b>	<b>4940437</b>	<b>4176268</b>	<b>3198443</b>	<b>1435332</b>	<b>11125</b>	<b>1446457</b>	<b>673741</b>	<b>671678726</b>	<b>1308912</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered \*\*

Updated as on 24/12/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 38)**  
(18-12-2022 to 24-12-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67105	87	67192	11304	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	70165	967	71132	59496	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	142213	142213	128485	44103	563	44666	41158	27189043
4	PH Irinjalakuda	VijuMohan K.R	83317	138757	139041	139041	126635	57549	268	57817	25500	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	164433	118674	107338	57456	249	57705	17717	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	53492	305	53797	5953	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	59482	634	60116	-879	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	81833	68565	68565	51073	352	51425	5870	18151056
9	PH Palakkad	Ansalf John M S	58415	69084	69084	69084	69084	75347	219	75566	-17151	18505872
10	WS Attingal	Byju. V	52729	75473	74207	74207	74213	59478	318	59796	-7067	16704547
11	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	41890	378	42268	12604	17383450
12	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82623	50189	1162	51351	-15466	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	72300	404	72704	-7389	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	43981	43981	36523	38499	10	38509	8956	15036912
15	PH Vadakara	Riju V.	45290	139297	129157	89731	53787	17095	315	17410	27880	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	65599	37707	86	37793	4337	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	107748	64471	55026	22413	52	22465	22500	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	91464	34455	519	34974	-488	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	44921	25016	70	25086	8306	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18681	33	18714	1035	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	51479	28234	24628	12842	149	12991	7124	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	36066	25663	19888	0	19888	-983	5989104
23	PH Thiruvalla	Mini K U	16082	101160	101871	74650	42054	28004	189	28193	-12111	5094778
24	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	23109	22	23131	-13274	3122698
25	PH SultanBathery	Narayanan K	11776	62788	62788	62788	56917	10333	225	10558	1218	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	76771	49927	22138	12881	0	12881	-2076	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7614	0	7614	-3379	1341648
28	PH South Tvpm	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2338009</b>	<b>2270363</b>	<b>2050275</b>	<b>1817320</b>	<b>1074916</b>	<b>7576</b>	<b>1082492</b>	<b>176673</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 38)**  
(18-12-2022 to 24-12-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	64681	303	64984	38583	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	188336	171383	145740	18128	0	18128	127912	46265472
3	Project Chittur	Baby George	140175	143678	132354	121627	88749	17203	301	17504	122671	44407440
4	Project Malapuram	Ansar M.S	138838	323672	323672	245382	203735	66485	1109	67594	71244	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	161209	120874	63252	242	63494	10530	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	361936	361936	329828	202849	51928	686	52614	21816	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	236439	91331	84832	24972	118	25090	5481	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	179023	59404	26396	9294	0	9294	7004	5163206
9	Project Nattika	Jayaprakash P	14576	180336	175457	163732	32309	5074	49	5123	9453	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	78050	78050	64036	12396	44	12440	441	4080701
11	Project Adoor	Sunil S	6239	136178	130433	126408	47246	10403	245	10648	-4409	1976515
12	Project Kochi	Rajesh S	1420	43100	33058	33058	4360	943	28	971	449	449856
13	Project Tvpm	Ajishkumar K.G.	16539	200974	191614	191614	153660	13772	119	13891	2648	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	0	9	0	9	85426	27065808
15	Project Perumbavoor	Jayasree V. K.	0	160977	130999	130999	33928	1851	305	2156	-2156	0
16	Project Mattanur	Prakassan M	0	51118	51118	14411	10048	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2858357</b>	<b>2670074</b>	<b>2125993</b>	<b>1381123</b>	<b>360416</b>	<b>3549</b>	<b>363965</b>	<b>497068</b>	<b>272775254</b>