



**JJM - Weekly Progress Report - (Week 40)**  
**( 01-01-2022 to 14-12-2022)**

**Top performers of the week**

  
Sri. Ansar M. S.  
Executive Engineer  
Project Dn, Malappuram  
8547638059

  
Sri. Sathya Wilson  
Executive Engineer  
Neyyattinkara  
8547638086

  
Sri. Jayakumar P.  
Executive Engineer  
Project Dn, Alappuzha  
8547638100

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	65292	446	65738	37829	32810026	64248
2	Project Palakkad	Rathishkumar. S	146040	192086	188336	179383	145740	18128	96	18224	127816	46265472	17706
3	Project Chittur	Baby George	140175	143678	133168	121627	88749	17794	690	18484	121691	44407440	13088
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	203735	68789	1813	70602	68236	43983878	67708
5	Project Alapuzha	Jayakumar P	74024	189655	180007	161209	120874	63632	1286	64918	9106	23450803	62998
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67192	172	67364	11132	24867533	60946
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	71515	1139	72654	57974	41382950	66590
8	WS Neyyattinkara	Sathya Wilson	85824	157315	149942	142213	135298	45942	1415	47357	38467	27189043	45460
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	139102	139102	136345	58090	407	58497	24820	26394826	56460
10	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	107338	58072	456	58528	16894	23893690	57572
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	243103	53203	565	53768	20662	23579424	51139
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	54058	423	54481	5269	18928800	44785
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	60745	259	61004	-1767	18766282	58388
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	51635	622	52257	5038	18151056	51153
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	75666	161	75827	-17412	18505872	53597
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	59890	119	60009	-7280	16704547	55289
17	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	42488	896	43384	11488	17383450	36825
18	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82747	51950	817	52767	-16882	11368368	50091
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	73178	851	74029	-8714	20691792	53369
20	PH Kaduthuruthy	Suresh. K	47465	63260	43981	43981	38690	38527	10	38537	8928	15036912	25005
21	PH Vadakara	Riju V.	45290	139297	136322	101989	53949	17410	807	18217	27073	14347872	17306
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	73848	38159	679	38838	3292	13346784	37111
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	55146	22506	330	22836	22129	14244912	21751
24	Project Kannur	Santhosh Kumar S	30571	240903	236439	91331	84832	25090	272	25362	5209	9684893	24380
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	91464	35450	944	36394	-1908	10925165	35466
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	47856	25143	268	25411	7981	10578586	24188
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	18748	18748	56	18804	945	6256483	16829
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	24628	13086	46	13132	6983	6372432	11226
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	26202	20018	120	20138	-1233	5989104	18119
30	Project Kattapana	Gireesh K.L	16298	179829	179523	68892	26396	9294	0	9294	7004	5163206	9186
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	46263	28323	110	28433	-12351	5094778	22349
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	67924	5128	10	5138	9438	4617677	3977
33	PH Kottayam	Bijeeesh D	9857	73674	67474	67474	67474	23396	206	23602	-13745	3122698	15081
34	PH SultanBathery	Narayanan K	11776	76140	76140	76140	70269	10678	258	10936	840	3730637	10176
35	Project Kottayam	Rajesh V.M	12881	172230	78050	78050	65836	12493	20	12513	368	4080701	11311
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	76771	54086	22218	12935	0	12935	-2130	3423024	11774
37	Project Adoor	Sunil S	6239	136178	131668	130968	53695	10657	137	10794	-4555	1976515	9881
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7671	20	7691	-3456	1341648	6119
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	43100	33058	33058	4360	1000	45	1045	375	449856	892
41	Project Tvp	Ajishkumar K.G.	16539	200974	191614	191614	156556	14041	346	14387	2152	5239555	14162
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	0	9	0	9	85426	27065808	0
43	Project Perumbavoor	Jayasree V. K.	0	160977	149759	130999	33928	2289	92	2381	-2381	0	17706
44	Project Mattanur	Prakassan M	0	51118	51118	15039	10048	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5196366</b>	<b>4988506</b>	<b>4239812</b>	<b>3333917</b>	<b>1456085</b>	<b>17409</b>	<b>1473494</b>	<b>646704</b>	<b>671678726</b>	<b>1336338</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered "

Updated as on 14/1/2022 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 40)**  
(01-01-2022 to 14-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67192	172	67364	11132	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	71515	1139	72654	57974	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	149942	142213	135298	45942	1415	47357	38467	27189043
4	PH Irinjalakuda	Vijumohan K.R	83317	138757	139102	139102	136345	58090	407	58497	24820	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	107338	58072	456	58528	16894	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	54058	423	54481	5269	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	60745	259	61004	-1767	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	51635	622	52257	5038	18151056
9	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	75666	161	75827	-17412	18505872
10	WS Attingal	Byju. V	52729	75473	74207	74207	74213	59890	119	60009	-7280	16704547
11	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	42488	896	43384	11488	17383450
12	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82747	51950	817	52767	-16882	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	73178	851	74029	-8714	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	43981	43981	38690	38527	10	38537	8928	15036912
15	PH Vadakara	Riju V.	45290	139297	136322	101989	53949	17410	807	18217	27073	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	73848	38159	679	38838	3292	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	55146	22506	330	22836	22129	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	91464	35450	944	36394	-1908	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	47856	25143	268	25411	7981	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18748	56	18804	945	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	24628	13086	46	13132	6983	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	36066	26202	20018	120	20138	-1233	5989104
23	PH Thiruvalla	Mini K U	16082	101160	101871	74650	46263	28323	110	28433	-12351	5094778
24	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	23396	206	23602	-13745	3122698
25	PH SultanBathery	Narayanan K	11776	76140	76140	76140	70269	10678	258	10936	840	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	76771	54086	22218	12935	0	12935	-2130	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7671	20	7691	-3456	1341648
28	PH South Tvpm	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2351361</b>	<b>2310475</b>	<b>2099104</b>	<b>1865780</b>	<b>1089221</b>	<b>11591</b>	<b>1100812</b>	<b>158353</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 40)**  
(01-01-2022 to 14-01-2022)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	179575	173780	162361	65292	446	65738	37829	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	188336	179383	145740	18128	96	18224	127816	46265472
3	Project Chittur	Baby George	140175	143678	131168	121627	88749	17794	690	18484	121691	44407440
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	203735	68789	1813	70602	68236	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	161209	120874	63632	1286	64918	9106	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	243103	53203	565	53768	20662	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	236439	91331	84832	25090	272	25362	5209	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	179523	68892	26396	9294	0	9294	7004	5163206
9	Project Nattika	Jayaprakash P	14576	180336	175457	163732	67924	5128	10	5138	9438	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	78050	78050	65836	12493	20	12513	368	4080701
11	Project Adoor	Sunil S	6239	136178	131668	130968	53695	10657	137	10794	-4555	1976515
12	Project Kochi	Rajesh S	1420	43100	33058	33058	4360	1000	45	1045	375	449856
13	Project Tvpm	Ajishkumar K.G.	16539	200974	191614	191614	156556	14041	346	14387	2152	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	0	9	0	9	85426	27065808
15	Project Perumbavoor	Jayasree V. K.	0	160977	149759	130999	33928	2289	92	2381	-2381	0
16	Project Mattanur	Prakassan M	0	51118	51118	15039	10048	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2845005</b>	<b>2678031</b>	<b>2140708</b>	<b>1468137</b>	<b>366864</b>	<b>5818</b>	<b>372682</b>	<b>488351</b>	<b>272775254</b>