



**JJM - Weekly Progress Report - (Week 42)**  
**( 22-01-2023 to 29-01-2023)**

**Top performers of the week**

  
Sri. Sathya Wilson  
Executive Engineer  
Neyyattinkara  
8547638086

  
Sri. Surendran E. N.  
Executive Engineer  
P H Dn, Thrissur  
8547638071

  
Smt. K. U. Mini  
Executive Engineer  
P H Dn, Kottarakkara  
9400002040

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	173780	167913	65958	262	66220	37347	32810026	65082
2	Project Palakkad	Rathishkumar. S	146040	192086	192086	179383	145740	18224	0	18224	127816	46265472	17706
3	Project Chittur	Baby George	140175	143678	137216	126489	88749	18734	520	19254	120921	44407440	14057
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	203735	71002	-1395	69607	69231	43983878	68574
5	Project Alapuzha	Jayakumar P	74024	189655	180007	174638	120874	65183	134	65317	8707	23450803	63118
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67373	80	67453	11043	24867533	61063
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	73242	525	73767	56861	41382950	67528
8	WS Neyyattinkara	Sathya Wilson	85824	157315	150686	150686	135298	47711	707	48418	37406	27189043	47071
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	139102	139102	136389	58783	470	59253	24064	26394826	56785
10	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	114115	58834	250	59084	16338	23893690	57950
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	260690	53780	64	53844	20586	23579424	51271
12	PH Aluva	Pradeep P.S	59750	68439	68573	68573	65165	54671	173	54844	4906	18928800	45258
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	61966	355	62321	-3084	18766282	60081
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	52496	112	52608	4687	18151056	51712
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	75994	247	76241	-17826	18505872	53791
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60059	50	60109	-7380	16704547	55325
17	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	44034	446	44480	10392	17383450	37940
18	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82842	52992	0	52992	-17107	11368368	50316
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	74444	431	74875	-9560	20691792	53893
20	PH Kaduthuruthy	Suresh. K	47465	63260	44981	43981	38690	38554	172	38726	8739	15036912	25005
21	PH Vadakara	Riju V.	45290	139297	136322	124394	53949	18488	310	18798	26492	14347872	17868
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	79682	38968	550	39518	2612	13346784	37253
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	57566	23116	290	23406	21559	14244912	22438
24	Project Kannur	Santhosh Kumar S	30571	240903	238195	102403	91331	25563	195	25758	4813	9684893	25124
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	36794	300	37094	-2608	10925165	36166
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	47856	25460	62	25522	7870	10578586	24257
27	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18833	10	18843	906	6256483	16865
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	24628	13168	194	13362	6753	6372432	11226
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29469	20138	0	20138	-1233	5989104	18265
30	Project Kattapana	Gireesh K.L	16298	179829	179781	68892	26396	9294	0	9294	7004	5163206	9186
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	48880	28586	102	28688	-12606	5094778	22369
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	87368	5148	0	5148	9428	4617677	3977
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	23720	176	23896	-14039	3122698	15531
34	PH SultanBathery	Narayanan K	11776	76140	76140	76140	76140	11083	195	11278	498	3730637	10291
35	Project Kottayam	Rajesh V.M	12881	172230	87175	80689	65836	12513	25	12538	343	4080701	11311
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	75491	58929	25059	12935	0	12935	-2130	3423024	11774
37	Project Adoor	Sunil S	6239	136178	136178	135478	53695	11179	155	11334	-5095	1976515	10233
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	0	7704	-3469	1341648	6119
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	49719	39677	39677	4360	1066	22	1088	332	449856	892
41	Project Tvp	Ajishkumar K.G.	16539	200974	197619	197619	156556	14605	302	14907	1632	5239555	14682
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	14237	9	0	9	85426	27065808	0
43	Project Perumbavoor	Jayasree V. K.	0	150950	139732	136964	40113	2527	67	2594	-2594	0	17706
44	Project Mattanur	Prakassan M	0	51118	51118	15039	10048	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5196366</b>	<b>5022052</b>	<b>4334042</b>	<b>3452595</b>	<b>1481706</b>	<b>6558</b>	<b>1488264</b>	<b>631934</b>	<b>671678726</b>	<b>1351990</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered \*\*

Updated as on 29/01/2023 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 42)**  
(22-01-2023 to 29-01-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67373	80	67453	11043	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	73242	525	73767	56861	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	150686	150686	135298	47711	707	48418	37406	27189043
4	PH Irinjalkkuda	Vijumohan K.R	83317	138757	139102	139102	136389	58783	470	59253	24064	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	114115	58834	250	59084	16338	23893690
6	PH Aluva	Pradeep P.S	59750	68439	68573	68573	65165	54671	173	54844	4906	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	61966	355	62321	-3084	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	52496	112	52608	4687	18151056
9	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	75994	247	76241	-17826	18505872
10	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60059	50	60109	-7380	16704547
11	PH Shornur	Achamma E. Alex	54872	60210	57612	57612	57612	44034	446	44480	10392	17383450
12	HW Aruvikkara	Manoj M	35885	81776	83352	83352	82842	52992	0	52992	-17107	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	74444	431	74875	-9560	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	44981	43981	38690	38554	172	38726	8739	15036912
15	PH Vadakara	Riju V.	45290	139297	136322	124394	53949	18488	310	18798	26492	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	79682	38968	550	39518	2612	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	57566	23116	290	23406	21559	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	36794	300	37094	-2608	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	47856	25460	62	25522	7870	10578586
20	WS Kochi	Pradeep. VK	19749	19183	19183	19183	19183	18833	10	18843	906	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	24628	13168	194	13362	6753	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	36066	29469	20138	0	20138	-1233	5989104
23	Project Kattapana	Gireesh K.L	16298	179829	179781	68892	26396	9294	0	9294	7004	5163206
24	PH Thiruvalla	Mini K U	16082	101160	101871	74650	48880	28586	102	28688	-12606	5094778
25	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	23720	176	23896	-14039	3122698
26	PH SultanBathery	Narayanan K	11776	76140	76140	76140	76140	11083	195	11278	498	3730637
27	PH Pathanamthitta	Thulaseedharan T	10805	84768	75491	58929	25059	12935	0	12935	-2130	3423024
28	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	0	7704	-3469	1341648
29	PH South Tvpm	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1275463</b>	<b>2534598</b>	<b>2494128</b>	<b>2207125</b>	<b>1941350</b>	<b>1116190</b>	<b>6207</b>	<b>1122397</b>	<b>153066</b>	<b>404066678</b>

**JJM - Progress Report of Project divisions (Week 42)**  
(22-01-2023 to 29-01-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	173780	167913	65958	262	66220	37347	32810026
2	Project Palakkad	Rathishkumar. S	146040	192086	192086	179383	145740	18224	0	18224	127816	46265472
3	Project Chittur	Baby George	140175	143678	137216	126489	88749	18734	520	19254	120921	44407440
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	203735	71002	-1395	69607	69231	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	180007	174638	120874	65183	134	65317	8707	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	260690	53780	64	53844	20586	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	238195	102403	91331	25563	195	25758	4813	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	179781	68892	26396	9294	0	9294	7004	5163206
9	Project Nattika	Jayaprakash P	14576	180336	175457	163732	87368	5148	0	5148	9428	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	87175	80689	65836	12513	25	12538	343	4080701
11	Project Adoor	Sunil S	6239	136178	136178	135478	53695	11179	155	11334	-5095	1976515
12	Project Kochi	Rajesh S	1420	49719	39677	39677	4360	1066	22	1088	332	449856
13	Project Tvpm	Ajishkumar K.G.	16539	200974	197619	197619	156556	14605	302	14907	1632	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	14237	9	0	9	85426	27065808
15	Project Perumbavoor	Jayasree V. K.	0	150950	139732	136964	40113	2527	67	2594	-2594	0
16	Project Mattanur	Prakassan M	0	51118	51118	15039	10048	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2841597</b>	<b>2707705</b>	<b>2195809</b>	<b>1537641</b>	<b>374810</b>	<b>351</b>	<b>375161</b>	<b>485872</b>	<b>272775254</b>