



**JJM - Weekly Progress Report - (Week 45)  
( 12-02-2023 to 18-02-2023)**

**Top performers of the week**

		
Sri. Ansar M. S. Executive Engineer Project Dn, Malappuram 8547638059	Smt. K. U. Mini Executive Engineer P H Dn, Kottarakkara 9400002040	Sri. Sathya Wilson Executive Engineer Neyyattinkara 8547638086

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	177410	167913	67842	0	67842	35725	32810026	67257
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	178590	155881	18156	0	18156	127884	46265472	17706
3	Project Chittur	Baby George	140175	143678	137216	126489	101250	20193	297	20490	119685	44407440	15343
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	211409	70885	668	71553	67285	43983878	70770
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	120874	65977	119	66096	7928	23450803	63746
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67512	0	67512	10984	24867533	61119
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	74872	604	75476	55152	41382950	69097
8	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	50215	596	50811	35013	27189043	49464
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	139102	139102	136449	59491	72	59563	23754	26394826	57322
10	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	118674	59564	368	59932	15490	23893690	58830
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	265216	54595	126	54721	19709	23579424	52171
12	PH Aluva	Pradeep P.S	59750	65031	68573	68573	65165	55053	154	55207	4543	18928800	45638
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	63138	227	63365	-4128	18766282	60933
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	52917	106	53023	4272	18151056	52133
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	76648	-738	75910	-17455	18505872	54445
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60348	51	60399	-7670	16704547	55788
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	45016	525	45541	9331	17383450	38526
18	HW Aruvikkara	Manoj M	35885	81776	84352	84352	83272	54670	0	54670	-18785	11368368	51994
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	75724	313	76037	-10722	20691792	55673
20	PH Kaduthuruthy	Suresh. K	47465	63260	50045	45604	38690	38803	72	38875	8590	15036912	25245
21	PH Vadakara	Riju V.	45290	139297	138625	125079	53949	19250	191	19441	25849	14347872	18481
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	87695	40516	361	40877	1253	13346784	38685
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	57566	23725	0	23725	21240	14244912	22903
24	Project Kannur	Santhosh Kumar S	30571	240903	238195	122432	91331	25766	0	25766	4805	9684893	25324
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	0	37094	-2608	10925165	36103
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	25776	107	25883	7509	10578586	24377
27	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18895	27	18922	827	6256483	17005
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	13617	1	13618	6497	6372432	11526
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104	18265
30	Project Kattapana	Gireesh K.L	16298	179829	179829	83620	26396	9294	34	9328	6970	5163206	9186
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	56634	28900	21	28921	-12839	5094778	22746
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	103417	5169	21	5190	9386	4617677	3977
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	24153	77	24230	-14373	3122698	17075
34	PH SultanBathery	Narayanan K	11776	76140	76140	76140	76140	11605	0	11605	171	3730637	10878
35	Project Kottayam	Rajesh V.M	12881	172230	101972	81589	65836	12568	0	12568	313	4080701	11588
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	76521	65571	30568	12935	20	12955	-2150	3423024	11774
37	Project Adoor	Sunil S	6239	136178	136178	135478	68646	11942	-253	11689	-5450	1976515	10844
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	0	7704	-3469	1341648	6119
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	57229	47187	47187	13674	1135	25	1160	260	449856	1011
41	Project Tvp	Ajishkumar K.G.	16539	200974	197619	197619	156556	15739	445	16184	355	5239555	15953
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	14237	9	0	9	85426	27065808	0
43	Project Perumbavoor	Jayasree V. K.	0	146848	144986	144986	50155	2854	34	2888	-2888	0	17706
44	Project Mattanur	Prakassan M	0	51118	51118	37473	10048	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5274832</b>	<b>5067613</b>	<b>4433550</b>	<b>3570564</b>	<b>1507232</b>	<b>4671</b>	<b>1511903</b>	<b>608295</b>	<b>671678726</b>	<b>1379657</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered \*\*

Updated as on 18/02/2023 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 45)**  
(12-02-2023 to 18-02-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67512	0	67512	10984	24867533
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	74872	604	75476	55152	41382950
8	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	50215	596	50811	35013	27189043
9	PH Irinjakkuda	Vijumohan K.R	83317	138757	139102	139102	136449	59491	72	59563	23754	26394826
10	PH Malapuram	EE, PH Malapuram	75422	170918	172750	118674	118674	59564	368	59932	15490	23893690
12	PH Aluva	Pradeep P.S	59750	65031	68573	68573	65165	55053	154	55207	4543	18928800
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	63138	227	63365	-4128	18766282
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	69024	68565	52917	106	53023	4272	18151056
15	PH Palakkad	Ansalf John M S	58415	69084	69084	69084	69084	76648	-738	75910	-17495	18505872
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60348	51	60399	-7670	16704547
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	45016	525	45541	9331	17383450
18	HW Aruvikkara	Manoj M	35885	81776	84352	84352	83272	54670	0	54670	-18785	11368368
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	75724	313	76037	-10722	20691792
20	PH Kaduthuruthy	Suresh. K	47465	63260	50045	45604	38690	38803	72	38875	8590	15036912
21	PH Vadakara	Riju V.	45290	139297	138625	125079	53949	19250	191	19441	25849	14347872
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	87695	40516	361	40877	1253	13346784
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	57566	23725	0	23725	21240	14244912
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	0	37094	-2608	10925165
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	25776	107	25883	7509	10578586
27	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18895	27	18922	827	6256483
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	13617	1	13618	6497	6372432
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	56634	28900	21	28921	-12839	5094778
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	24153	77	24230	-14373	3122698
34	PH Sultanbathery	Narayanan K	11776	76140	76140	76140	76140	11605	0	11605	171	3730637
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	76521	65571	30568	12935	20	12955	-2150	3423024
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	0	7704	-3469	1341648
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2434370</b>	<b>2327194</b>	<b>2151633</b>	<b>1947725</b>	<b>1125083</b>	<b>3155</b>	<b>1128238</b>	<b>130927</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 45)**  
(12-02-2023 to 18-02-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	177410	167913	67842	0	67842	35725	32810026
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	178590	155881	18156	0	18156	127884	46265472
3	Project Chittur	Baby George	140175	143678	137216	126489	101250	20193	297	20490	119685	44407440
4	Project Malapuram	Ansar M.S	138838	323672	323672	250773	211409	70885	668	71553	67285	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	120874	65977	119	66096	7928	23450803
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	265216	54595	126	54721	19709	23579424
24	Project Kannur	Santhosh Kumar S	30571	240903	238195	122432	91331	25766	0	25766	4805	9684893
30	Project Kattapana	Gireesh K.L	16298	179829	179829	83620	26396	9294	34	9328	6970	5163206
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	103417	5169	21	5190	9386	4617677
35	Project Kottayam	Rajesh V.M	12881	172230	101972	81589	65836	12568	0	12568	313	4080701
37	Project Adoor	Sunil S	6239	136178	136178	135478	68646	11942	-253	11689	-5450	1976515
40	Project Kochi	Rajesh S	1420	57229	47187	47187	13674	1135	25	1160	260	449856
41	Project Tvp	Ajishkumar K.G.	16539	200974	197619	197619	156556	15739	445	16184	355	5239555
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	33777	14237	9	0	9	85426	27065808
43	Project Perumbavoor	Jayasree V. K.	0	146848	144986	144986	50155	2854	34	2888	-2888	0
44	Project Mattanur	Prakassan M	0	51118	51118	37473	10048	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2840462</b>	<b>2740419</b>	<b>2281917</b>	<b>1622839</b>	<b>382149</b>	<b>1516</b>	<b>383665</b>	<b>477368</b>	<b>272775254</b>