


**JJM - Weekly Progress Report - (Week 50)**  
**( 12-03-2023 to 18-03-2023)**

**Top performers of the week**

 Sri. Baby George Executive Engineer Project Dn, Chittoor 8547638453	 Sri. Sathya Wilson Executive Engineer Neyyattinkara 8547638086	 Sri. Rajesh Unnithan Executive Engineer Project Dn, Kollam 8547638052
---	--	---

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	177410	177410	69570	908	70478	33089	32810026	66186
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	178590	162881	18156	0	18156	127884	46265472	17706
3	Project Chittur	Baby George	140175	143678	137216	126489	112267	21435	2879	24314	115861	44407440	16642
4	Project Malapuram	Ansar M.S	138838	323672	325055	260835	218661	72381	695	73076	65762	43983878	71739
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	136097	66679	217	66896	7128	23450803	65465
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67635	50	67685	10811	24867533	61119
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	77311	500	77811	52817	41382950	72499
8	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	52622	1023	53645	32179	27189043	52298
9	PH Irinjilakkuda	VijuMohan K.R	83317	138757	139242	139242	136589	60154	204	60358	22959	26394826	58019
10	PH Malapuram	EE, PH Malapuram	75422	170918	173268	119192	119192	60441	258	60699	14723	23893690	59833
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	279530	54981	0	54981	19449	23579424	52384
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	55773	270	56043	3707	18928800	46353
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	63913	161	64074	-4837	18766282	61809
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	71715	68565	53296	90	53386	3909	18151056	52512
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	76033	150	76183	-17768	18505872	54612
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60757	642	61399	-8670	16704547	56558
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	46186	140	46326	8546	17383450	39559
18	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	56802	264	57066	-21181	11368368	54390
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	77116	386	77502	-12187	20691792	57600
20	PH Kaduthuruthy	Suresh. K	47465	63260	53642	46358	43710	39183	118	39301	8164	15036912	25399
21	PH Vadakara	Riju V.	45290	139297	138625	125629	69703	20438	47	20485	24805	14347872	19161
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	91755	41885	491	42376	-246	13346784	39636
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	64471	24279	196	24475	20490	14244912	23466
24	Project Kannur	Santhosh Kumar S	30571	240903	238195	122432	91331	25905	481	26386	4185	9684893	25944
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	0	37094	-2608	10925165	36466
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	26284	211	26495	6897	10578586	25470
27	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18966	10	18976	773	6256483	17146
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	14026	91	14117	5998	6372432	12084
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104	18319
30	Project Kattapana	Gireesh K.L	16298	179829	179829	127370	38047	9357	0	9357	6941	5163206	9206
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	65593	29685	208	29893	-13811	5094778	23413
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	144464	5206	0	5206	9370	4617677	3312
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	24655	132	24787	-14930	3122698	16056
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	12965	312	13277	-1501	3730637	12632
35	Project Kottayam	Rajesh V.M	12881	172230	170465	81589	67930	12579	14	12593	288	4080701	11495
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	85341	79291	40200	12955	0	12955	-2150	3423024	11813
37	Project Adoor	Sunil S	6239	136178	136178	136178	97409	12014	282	12296	-6057	1976515	11652
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	12	7716	-3481	1341648	6119
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	57229	50924	50924	20412	1269	48	1317	103	449856	1103
41	Project Tvp	Ajishkumar K.G.	16539	200974	199419	199419	173238	16969	688	17657	-1118	5239555	17594
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	50678	25700	9	0	9	85426	27065808	0
43	Project Perumbavoor	Jayasree V. K.	0	146848	146848	146848	71559	4041	0	4041	-4041	0	17706
44	Project Mattanur	Prakassan M	0	51118	51118	45179	15039	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5274832</b>	<b>5154636</b>	<b>4535114</b>	<b>3831849</b>	<b>1535676</b>	<b>12178</b>	<b>1547854</b>	<b>572344</b>	<b>671678726</b>	<b>1407406</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered \*\*

Updated as on 18/03/2023 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 50)**  
(12-03-2023 to 18-03-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67635	50	67685	10811	24867533
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	77311	500	77811	52817	41382950
8	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	52622	1023	53645	32179	27189043
9	PH Irinjalakuda	VijuMohan K.R	83317	138757	139242	139242	136589	60154	204	60358	22959	26394826
10	PH Malapuram	EE, PH Malapuram	75422	170918	173268	119192	119192	60441	258	60699	14723	23893690
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	55773	270	56043	3707	18928800
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	63913	161	64074	-4837	18766282
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	71715	68565	53296	90	53386	3909	18151056
15	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	76033	150	76183	-17768	18505872
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	60757	642	61399	-8670	16704547
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	46186	140	46326	8546	17383450
18	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	56802	264	57066	-21181	11368368
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	77116	386	77502	-12187	20691792
20	PH Kaduthuruthy	Suresh. K	47465	63260	53642	46358	43710	39183	118	39301	8164	15036912
21	PH Vadakara	Riju V.	45290	139297	138625	125629	69703	20438	47	20485	24805	14347872
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	91755	41885	491	42376	-246	13346784
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	64471	24279	196	24475	20490	14244912
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	0	37094	-2608	10925165
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	26284	211	26495	6897	10578586
27	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18966	10	18976	773	6256483
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	14026	91	14117	5998	6372432
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	65593	29685	208	29893	-13811	5094778
33	PH Kottayam	Bijeesh D	9857	73674	67474	67474	67474	24655	132	24787	-14930	3122698
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	12965	312	13277	-1501	3730637
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	85341	79291	40200	12955	0	12955	-2150	3423024
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7704	12	7716	-3481	1341648
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2434370</b>	<b>2336942</b>	<b>2166679</b>	<b>1999874</b>	<b>1145100</b>	<b>5966</b>	<b>1151066</b>	<b>108099</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 50)**  
(12-03-2023 to 18-03-2023)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	183205	177410	177410	69570	908	70478	33089	32810026
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	178590	162881	18156	0	18156	127884	46265472
3	Project Chittur	Baby George	140175	143678	137216	126489	112267	21435	2879	24314	115861	44407440
4	Project Malapuram	Ansar M.S	138838	323672	325055	260835	218661	72381	695	73076	65762	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	136097	66679	217	66896	7128	23450803
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	279530	54981	0	54981	19449	23579424
24	Project Kannur	Santhosh Kumar S	30571	240903	238195	122432	91331	25905	481	26386	4185	9684893
30	Project Kattapana	Gireesh K.L	16298	179829	179829	127370	38047	9357	0	9357	6941	5163206
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	144464	5206	0	5206	9370	4617677
35	Project Kottayam	Rajesh V.M	12881	172230	170465	81589	67930	12579	14	12593	288	4080701
37	Project Adoor	Sunil S	6239	136178	136178	136178	97409	12014	282	12296	-6057	1976515
40	Project Kochi	Rajesh S	1420	57229	50924	50924	20412	1269	48	1317	103	449856
41	Project Tvp	Ajishkumar K.G.	16539	200974	199419	199419	173238	16969	688	17657	-1118	5239555
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	50678	25700	9	0	9	85426	27065808
43	Project Perumbavoor	Jayasree V. K.	0	146848	146848	146848	71559	4041	0	4041	-4041	0
44	Project Mattanur	Prakassan M	0	51118	51118	45179	15039	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2840462</b>	<b>2817694</b>	<b>2368435</b>	<b>1831975</b>	<b>390576</b>	<b>6212</b>	<b>396788</b>	<b>464245</b>	<b>272775254</b>