


**JJM - Weekly Progress Report - (Week 51)  
( 19-03-2023 to 25-03-2023)**

**Top performers of the week**

  
Sri. Sathya Wilson  
Executive Engineer  
Neyyattinkara  
8547638086

  
Sri. Manoj M.  
Executive Engineer  
H W Dn, Aruvikkara  
9496000676

  
Sri. Ajish Kumar K. G.  
Executive Engineer  
Project Dn, Trivandrum  
8547638031

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	183682	183682	177410	177410	70478	150	70628	32939	32810026	66106
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	185543	162881	18156	0	18156	127884	46265472	17802
3	Project Chittur	Baby George	140175	143678	143678	132951	121477	24314	416	24730	115445	44407440	17042
4	Project Malapuram	Ansar M.S	138838	323672	325055	282443	238920	73076	1240	74316	64522	43983878	72449
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	139235	66896	258	67154	6870	23450803	65910
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67685	25	67710	10786	24867533	61415
7	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	77811	491	78302	52326	41382950	72918
8	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	53645	2117	55762	30062	27189043	54551
9	PH Irinjilakkuda	Vijumohan K.R	83317	138757	139242	139242	136589	60358	203	60561	22756	26394826	58703
10	PH Malapuram	EE, PH Malapuram	75422	170918	173268	119192	119192	60699	347	61046	14376	23893690	60424
11	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	279530	54981	175	55156	19274	23579424	52621
12	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	56043	158	56201	3549	18928800	46523
13	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	64074	23	64097	-4860	18766282	62468
14	WS Thaliparamba	Suraja Nair	57295	82292	82292	71715	68565	53386	142	53528	3767	18151056	52602
15	PH Palakkad	Ansaj John M S	58415	69084	69084	69084	69084	76183	386	76569	-18154	18505872	55188
16	WS Attingal	Byju. V	52729	75473	74207	74207	74213	61399	766	62165	-9436	16704547	57721
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	46326	150	46476	8396	17383450	40063
18	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	57066	1903	58969	-23084	11368368	56151
19	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	77502	424	77926	-11521	20691792	58272
20	PH Kaduthuruthy	Suresh. K	47465	63260	53642	46358	43860	39301	37	39338	8127	15036912	25847
21	PH Vadakara	Riju V.	45290	139297	138625	125629	69703	20485	126	20611	24679	14347872	19998
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	91755	42376	500	42876	-746	13346784	41590
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	65570	24475	201	24676	20289	14244912	23813
24	Project Kannur	Ranthosh Kumar S	30571	240903	238195	122432	91331	26386	275	26661	3910	9684893	26437
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	435	37529	-3043	10925165	36901
26	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	26495	172	26667	6725	10578586	25660
27	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18976	10	18986	763	6256483	17223
28	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	14117	38	14155	5960	6372432	12745
29	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104	18319
30	Project Kattapana	Gireesh K.L	16298	179829	179829	127370	43062	9357	-34	9323	6975	5163206	9206
31	PH Thiruvalla	Mini K U	16082	101160	101871	74650	74650	29893	300	30193	-14111	5094778	24083
32	Project Nattika	Jayaprakash P	14576	180336	175457	163732	154262	5206	0	5206	9370	4617677	3390
33	PH Kottayam	Bijeesh D	9857	73674	73674	67474	67474	24787	186	24973	-15116	3122698	17112
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	13277	125	13402	-1626	3730637	12807
35	Project Kottayam	Rajesh V.M	12881	172230	172230	83354	74704	12593	22	12615	266	4080701	12002
36	PH Pathanamthitta	Thulaseedharan T	10805	84768	85341	85341	41227	12955	40	12995	-2190	3423024	11833
37	Project Adoor	Sunil S	6239	136178	136178	136178	128419	12296	621	12917	-6678	1976515	12225
38	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7716	0	7716	-3481	1341648	6215
39	PH South Tvp	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230	4931
40	Project Kochi	Rajesh S	1420	57229	50924	50924	29345	1317	26	1343	77	449856	984
41	Project Tvp	Ajishkumar K.G.	16539	200974	199419	199419	175038	17657	1310	18967	-2428	5239555	18574
42	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	98003	25700	9	33	42	85393	27065808	33
43	Project Perumbavoor	Jayasree V. K.	0	146848	146848	146848	93316	4041	583	4624	-4624	0	17802
44	Project Mattanur	Prakassan M	0	51118	51118	50268	15039	25	0	25	-25	0	0
<b>Total</b>			<b>2120198</b>	<b>5274832</b>	<b>5169540</b>	<b>4630366</b>	<b>3960876</b>	<b>1547854</b>	<b>14380</b>	<b>1562234</b>	<b>557964</b>	<b>671678726</b>	<b>1428659</b>

551pcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, \*\*Rs 26.4/month/FHTC \*\*BPL not considered \*\*

Updated as on 25/03/2023 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 51)**  
(19-03-2023 to 25-03-2023)

SI No	Division	Name of Executive Engineer	Target FHCT	AS issued	TS issued	Tendered	Awarded	FHCTs Given			Balance FHCTs to be given	Minimum Amount /Year with target FHCT
								Till previous week	During this week	Cumulative		
1	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	67685	25	67710	10786	24867533
2	PH Kottarakara	Smt. K. U. Mini	130628	141566	143288	143288	143288	77811	491	78302	52326	41382950
3	WS Neyyattinkara	Sathya Wilson	85824	157315	151438	151438	135298	53645	2117	55762	30062	27189043
4	PH Irinjalkkuda	VijuMohan K.R	83317	138757	139242	139242	136589	60358	203	60561	22756	26394826
5	PH Malapuram	EE, PH Malapuram	75422	170918	173268	119192	119192	60699	347	61046	14376	23893690
6	PH Aluva	Pradeep P.S	59750	65031	65165	65165	65165	56043	158	56201	3549	18928800
7	WS Kannur	Sudeep K	59237	83693	83693	83693	83693	64074	23	64097	-4860	18766282
8	WS Thaliparamba	Suraja Nair	57295	82292	82292	71715	68565	53386	142	53528	3767	18151056
9	PH Palakkad	Ansar John M S	58415	69084	69084	69084	69084	76183	386	76569	-18154	18505872
10	WS Attingal	Byju. V	52729	75473	74207	74207	74213	61399	766	62165	-9436	16704547
11	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	57612	46326	150	46476	8396	17383450
12	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	57066	1903	58969	-23084	11368368
13	PH Kollam	Sabeer A Rahim	65315	111441	111441	111441	111441	77502	424	77926	-12611	20691792
14	PH Kaduthuruthy	Suresh. K	47465	63260	53642	46358	43960	39301	37	39338	8127	15036912
15	PH Vadakara	Riju V.	45290	139297	138625	125629	69703	20485	126	20611	24679	14347872
16	PH Thrissur	Surendran E N	42130	102192	102192	102192	91755	42376	500	42876	-746	13346784
17	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	70322	65570	24475	201	24676	20289	14244912
18	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	37094	435	37529	-3043	10925165
19	PH Muvattupuzha	EE, PH Muvattupuzha	33392	50570	50570	50570	50570	26495	172	26667	6725	10578586
20	WS Kochi	Pradeep. VK	19749	102192	19183	19183	19183	18976	10	18986	763	6256483
21	PH Thodupuzha	Jatheesh Kumar G	20115	53409	53409	40923	28234	14117	38	14155	5960	6372432
22	PH Kozhikode	Vijils D	18905	36066	36066	36066	29595	20192	0	20192	-1287	5989104
23	PH Thiruvalla	Mini K U	16082	101160	101871	74650	74650	29893	300	30193	-14111	5094778
24	PH Kottayam	Bijeesh D	9857	73674	73674	67474	67474	24787	186	24973	-15116	3122698
25	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	13277	125	13402	-1626	3730637
26	PH Pathanamthitta	Thulaseedharan T	10805	84768	85341	85341	41227	12955	40	12995	-2190	3423024
27	PH Kochi	Muhammed Shahi	4235	7606	7606	6558	6558	7716	0	7716	-3481	1341648
28	PH South Tvpm	Jayaraj SI	2728	4449	4931	4931	4931	6750	0	6750	-4022	864230
<b>Total</b>			<b>1259165</b>	<b>2434370</b>	<b>2343142</b>	<b>2172729</b>	<b>2011207</b>	<b>1151066</b>	<b>9305</b>	<b>1160371</b>	<b>98794</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 51)**  
(19-03-2023 to 25-03-2023)

SI No	Division	Name of Executive Engineer	Target FHCT	AS issued	TS issued	Tendered	Awarded	FHCTs Given			Balance FHCTs to be given	Minimum Amount /Year with target FHCT
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	183682	183682	177410	177410	70478	150	70628	32939	32810026
2	Project Palakkad	Rathishkumar. S	146040	187543	187543	185543	162881	18156	0	18156	127884	46265472
3	Project Chittur	Baby George	140175	143678	143678	132951	121477	24314	416	24730	115445	44407440
4	Project Malapuram	Ansar M.S	138838	323672	325055	282443	238920	73076	1240	74316	64522	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	189655	184286	139235	66896	258	67154	6870	23450803
6	Project Kozhikode	EE, Project Kozhikode	74430	348584	348584	316476	279530	54981	175	55156	19274	23579424
7	Project Kannur	Santhosh Kumar S	30571	240903	238195	122432	91331	26386	275	26661	3910	9684893
8	Project Kattapana	Gireesh K.L	16298	179829	179829	127370	43062	9357	-34	9323	6975	5163206
9	Project Nattika	Jayaprakash P	14576	180336	175457	163732	154262	5206	0	5206	9370	4617677
10	Project Kottayam	Rajesh V.M	12881	172230	172230	83354	74704	12593	22	12615	266	4080701
11	Project Adoor	Sunil S	6239	136178	136178	136178	128419	12296	621	12917	-6678	1976515
12	Project Kochi	Rajesh S	1420	57229	50924	50924	29345	1317	26	1343	77	449856
13	Project Tvpm	Ajishkumar K.G.	16539	200974	199419	199419	175038	17657	1310	18967	-2428	5239555
14	KIIFB PIU Alapuzha	Hari N.R.	85435	98003	98003	98003	25700	9	33	42	85393	27065808
15	Project Perumbavoor	Jayasree V. K.	0	146848	146848	146848	93316	4041	583	4624	-4624	0
16	Project Mattanur	Prakassan M	0	51118	51118	50268	15039	25	0	25	-25	0
<b>Total</b>			<b>861033</b>	<b>2840462</b>	<b>2826398</b>	<b>2457637</b>	<b>1949669</b>	<b>396788</b>	<b>5075</b>	<b>401863</b>	<b>459170</b>	<b>272775254</b>