

**JJM - Weekly Progress Report - (Week 35)**  
**( 25-11-2023 to 02-11-2023)**

**Top performers of the week**



Sri. Jayakumar P.,  
Executive Engineer  
Neyyattinkara  
8547638086



Sri. Vipin Chandran P. Executive  
Engineer  
Project Dn, Adoor  
8281597988



Sri. Jayakrishnan T. N.  
Executive Engineer  
P H Dn, Malappuram  
8547638062

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	183682	179971	179971	87785	383	88168	15399	32810026	77028
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	24626	114	24740	121300	46265472	18573
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	33471	0	33571	106604	44407440	22602
4	Project Malapuram	Ansar M.S	138838	328253	317033	317033	310304	86002	0	86002	52836	43983878	79744
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	186629	73387	0	73993	31	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533	62697
7	PH Kottarakara	K. U. Mini	130628	146586	143288	143288	143288	87758	0	88379	42249	41382950	81308
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	75047	600	75647	10177	27189043	#N/A
9	PH Irinjalkkuda	Vijumohan K.R	83317	142247	139242	139242	139242	65805	39	65844	17473	26394826	61255
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173268	173268	173268	67684	487	68171	7251	23893690	63054
11	Project Kozhikode	Arun Kumar A.	74430	412510	356624	356624	337880	64276	0	64276	10154	23579424	58535
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	59762	152	59914	-164	18928800	49255
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	73380	202	73582	-14345	18766282	70235
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	55767	0	55912	1383	18151056	54756
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872	56904
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64776	0	64776	-12047	16704547	59426
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	60310	56911	200	57111	-2239	17383450	46762
18	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	69470	144	69614	-33729	11368368	66424
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85351	0	85343	-20028	20691792	62403
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43051	39	43090	4375	15038912	26808
21	PH Vadakara	Raju A. S.	45290	139592	139297	139297	138845	26033	74	26107	19183	14347872	25109
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	51712	165	51877	-9747	13346784	47166
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	108847	108847	29049	229	29278	15687	14244912	27196
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22044	121	22165	-3202	6007478	21540
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40180	0	40180	-5694	10925165	38566
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	29968	78	30046	3346	10578586	28038
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	19750	0	19750	-1	6256483	17353
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	38023	23543	44	23587	-3472	6372432	13899
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	163858	10041	60	10101	6197	5163206	9453
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	40299	215	40514	-24432	5094778	30678
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677	3390
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	67474	28558	26	28584	-18727	3122698	19878
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	17850	476	18326	-6550	3730637	17112
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	86823	13250	0	13250	-390	4074048	12799
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85341	85341	85341	19439	0	19496	-8691	3423024	14210
37	Project Adoor	Sunil S	6239	136178	136178	136178	136178	29364	527	29891	-23652	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5021	77	5098	-3678	449856	4320
41	Project Tvp	Ajishkumar K.G.	16539	203224	199419	199419	199419	33561	0	33223	-16684	5239555	30802
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	8072	64	8136	77299	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8270	68	8338	-8338	0	18573
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	68626	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414	5787
<b>Total</b>			<b>2120198</b>	<b>5298950</b>	<b>5181385</b>	<b>5160165</b>	<b>5078262</b>	<b>1839011</b>	<b>4584</b>	<b>1844778</b>	<b>275420</b>	<b>671678726</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 02/12/2023 at 04:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 35)**  
(25-11-2023 to 02-12-2023)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533
7	PH Kottarakara	K. U. Mini	130628	146586	143288	143288	143288	87758	0	88379	42249	41382950
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	75047	600	75647	10177	27189043
9	PH Irinjalakkuda	Vijumohan K.R	83317	142247	139242	139242	139242	65805	39	65844	17473	26394826
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173268	173268	173268	67684	487	68174	7251	23893690
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	59762	152	59914	-164	18928800
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	73380	202	73582	-14345	18766282
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	55767	0	55912	1383	18151056
15	PH Palakkad	Ansal John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64776	0	64776	-12047	16704547
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	60310	56911	200	57111	-2239	17383450
18	HW Aruvikkara	Manoj M	35885	81776	84433	84433	84433	69470	144	69614	-33729	11368368
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85351	0	85343	-20028	20691792
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43051	39	43090	4375	15036912
21	PH Vadakara	Raju A. S.	45290	139592	139297	139297	138845	26033	74	26107	19183	14347872
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	51712	165	51877	-9747	13346784
23	PH Kasargod	Amruth Raj B. J.	44965	108847	108847	108847	108847	29049	229	29278	15687	14244912
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40180	0	40180	-5694	10925165
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	29968	78	30046	3346	10578586
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	19750	0	19750	-1	6256483
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	38023	23543	44	23587	-3472	6372432
29	PH Kozhikode	Vijlis D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	40299	215	40514	-24432	5094778
33	PH Kottayam	Bijesh D	9857	73674	73674	73674	67474	28558	26	28584	-18727	3122698
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	17850	476	18326	-6550	3730637
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85341	85341	85341	19439	0	19496	-8691	3423024
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648
39	PH South Tvp	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230
		<b>Total</b>	<b>1259165</b>	<b>2393572</b>	<b>2357145</b>	<b>2352182</b>	<b>2319590</b>	<b>1839011</b>	<b>3170</b>	<b>1329607</b>	<b>-70442</b>	<b>398903472</b>

**JJM - Progress Report of Project divisions (Week 35)**  
(25-11-2023 to 02-12-2023)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC
								Till previous week	During this week	Cumulative		
1	Project Kollam	Rajesh Unnithan	103567	186122	183682	179971	179971	87785	383	88168	15399	32810026
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	24626	114	24740	121300	46265472
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	33471	0	33571	106604	44407440
4	Project Malapuram	Ansar M.S	138838	328253	317033	317033	310304	86002	0	86002	52836	43983878
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	186629	73387	0	73993	31	23450803
11	Project Kozhikode	Arun Kumar A.	74430	412510	356624	356624	337880	64276	0	64276	10154	23579424
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22044	121	22165	-3202	6007478
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	163858	10041	60	10101	6197	5163206
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	86823	13250	0	13250	-390	4074048
37	Project Adoor	Sunil S	6239	136178	136178	136178	136178	29364	527	29891	-23652	1976515
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5021	77	5098	-3678	449856
41	Project Tvp	Ajishkumar K.G.	16539	203224	199419	199419	199419	33561	0	33223	-16684	5239555
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	8072	64	8136	77299	27065808

43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8270	68	8338	-8338	0
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	68626	224	0	224	-203	6653
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414
<b>Total</b>			<b>861033</b>	<b>2905378</b>	<b>2824240</b>	<b>2807983</b>	<b>2758672</b>	<b>1839011</b>	<b>1414</b>	<b>515171</b>	<b>345862</b>	<b>272775254</b>

