

**JJM - Weekly Progress Report - (Week 43)**  
**( 20-01-2024 to 27-01-2024)**

**Top performers of the week**



Sri. Jayakumar P.  
Executive Engineer  
Neyyattinkara  
8547638086



Sri. Prakassan M.  
Executive Engineer  
P H Dn, Kasargod  
8547001230



Sri. Pramod P.  
Executive Engineer  
Project Dn, Palakkad  
8547638066

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	186122	182411	179971	90056	0	90056	13511	32810026	77927
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	26755	71	26826	119214	46265472	15594
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	34303	0	34303	105872	44407440	22892
4	Project Malapuram	Ansar M.S	138838	328253	317033	317033	310304	88386	0	88386	50452	43983878	82251
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	176787	73935	0	73935	89	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533	62697
7	PH Kottarakara	K. U. Mini	130628	146586	146898	147773	143313	89359	0	89359	41269	41382950	81308
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	76899	106	77005	8819	27189043	#N/A
9	PH Irinjalakuda	Vijumohan K.R	83317	142247	141774	141774	138062	66301	45	66346	16971	26394826	61255
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173268	173268	173268	68734	0	68734	6688	23893690	63802
11	Project Kozhikode	Arun Kumar A.	74430	412510	407562	407562	346865	64953	0	64953	9477	23579424	58535
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	60135	0	60135	-385	18928800	49640
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	73978	0	73978	-14741	18766282	70420
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	56436	0	56436	859	18151056	55425
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872	56904
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64827	0	64827	-12098	16704547	59526
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	60310	57531	0	57531	-2659	17383450	47182
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	86683	70083	0	70083	-34198	11368368	66694
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85843	0	85843	-20528	20691792	62494
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43314	0	43314	4151	15036912	26808
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	138845	26570	67	26637	18653	14347872	25474
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	53218	0	53218	-11088	13346784	50554
23	PH Kasargod	Amruth Raj B. J.	44965	108847	109117	109117	108847	30447	83	30530	14435	14244912	28400
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22296	0	22296	-3333	6007478	21540
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40330	0	40330	-5844	10925165	38716
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	30440	0	30440	2952	10578586	28360
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	20009	33	20042	-293	6256483	17393
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	42155	24071	0	24071	-3956	6372432	14302
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	170141	10758	16	10774	5524	5163206	9453
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	41174	0	41174	-25092	5094778	31218
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677	3390
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	73674	29907	6	29913	-20056	3122698	19924
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	19145	0	19145	-7369	3730637	17912
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	90436	13250	0	13250	-390	4074048	12799
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85367	85697	20184	0	20184	-9379	3423024	15422
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	136178	32523	0	32523	-26284	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5520	0	5520	-4100	449856	4320
41	Project Tvp	Ajishkumar K.G.	16539	200974	193296	186746	186746	37321	0	37321	-20782	5239555	31384
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	8845	0	8845	76590	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8881	0	8881	-8881	0	15594
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	64134	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414	5787
<b>Total</b>			<b>2120198</b>	<b>5298950</b>	<b>5237623</b>	<b>5210728</b>	<b>5081919</b>	<b>1875415</b>	<b>427</b>	<b>1875842</b>	<b>244356</b>	<b>671678726</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 27/01/2024 at 4:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 43)**  
(20-01-2024 to 27-01-2024)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
								Till previous week	During this week	Cumulative			
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533	62697
7	PH Kottarakara	K. U. Mini	130628	146586	146898	147773	143313	89359	0	89359	41269	41382950	81308
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	76899	106	77005	8819	27189043	74723
9	PH Irinjilakkuda	Vijumohan K.R	83317	142247	141774	141774	138062	66301	45	66346	16971	26394826	61255
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173268	173268	173268	68734	0	68734	6688	23893690	63802
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	60135	0	60135	-385	18928800	49640
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	73978	0	73978	-14741	18766282	70420
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	56436	0	56436	859	18151056	#N/A
15	PH Palakkad	Ansai John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872	56904
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64827	0	64827	-12098	16704547	59526
17	PH Shornur	Achamma E. Alex	54872	60210	60310	60310	60310	57531	0	57531	-2659	17383450	47182
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	86683	70083	0	70083	-34198	11368368	66694
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85843	0	85843	-20528	20691792	62494
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43314	0	43314	4151	15036912	26808
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	138845	26570	67	26637	18653	14347872	25474
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	53218	0	53218	-11088	13346784	50554
23	PH Kasargod	Amruth Raj B. J.	44965	108847	109117	109117	108847	30447	83	30530	14435	14244912	28400
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40330	0	40330	-5844	10925165	38716
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	30440	0	30440	2952	10578586	28360
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	20009	33	20042	-293	6256483	17393
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	42155	24071	0	24071	-3956	6372432	14302
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104	#N/A
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	41174	0	41174	-25092	5094778	
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	73674	29907	6	29913	-20056	3122698	
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	19145	0	19145	-7369	3730637	
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85367	85697	20184	0	20184	-9379	3423024	
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648	
39	PH South Tvp	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230	
	<b>Total</b>		<b>1259165</b>	<b>2395822</b>	<b>2366128</b>	<b>2362040</b>	<b>2331373</b>	<b>1875415</b>	<b>340</b>	<b>1343754</b>	<b>-84589</b>	<b>398903472</b>	

**JJM - Progress Report of Project divisions (Week 43)**  
(20-01-2024 to 27-01-2024)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	186122	182411	179971	90056	0	90056	13511	32810026	77927
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	26755	71	26826	119214	46265472	15594
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	34303	0	34303	105872	44407440	22892
4	Project Malapuram	Ansar M.S	138838	328253	317033	317033	310304	88386	0	88386	50452	43983878	82251
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	176787	73935	0	73935	89	23450803	70944
11	Project Kozhikode	Arun Kumar A.	74430	412510	407562	407562	346865	64953	0	64953	9477	23579424	58535
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22296	0	22296	-3333	6007478	
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	170141	10758	16	10774	5524	5163206	
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677	
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	90436	13250	0	13250	-390	4074048	
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	136178	32523	0	32523	-26284	1976515	
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5520	0	5520	-4100	449856	
41	Project Tvp	Ajishkumar K.G.	16539	200974	193296	186746	186746	37321	0	37321	-20782	5239555	
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	8845	0	8845	76590	27065808	
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8881	0	8881	-8881	0	
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0	
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	64134	224	0	224	-203	6653	
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414	
	<b>Total</b>		<b>861033</b>	<b>2903128</b>	<b>2871495</b>	<b>2848688</b>	<b>2750546</b>	<b>1875415</b>	<b>87</b>	<b>532088</b>	<b>328945</b>	<b>272775254</b>	

