

JJM - Weekly Progress Report - (Week 46)
(10-02-2024 to 17-02-2024)

Top performers of the week



Executive Engineer
Project Dn, Kollam
8547638052



Sri. Jayakumar P.
Executive Engineer
Neyyattinkara
8547638086



Smt. Sindhu C. Nair
Executive Engineer
Project Dn, Perumbavoor
8547638074

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	186122	182411	179971	90184	703	90887	12680	32810026	77927
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	26982	63	27045	118995	46265472	15594
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	34303	0	34303	105872	44407440	22892
4	Project Malapuram	Ansar M.S	138838	328253	327636	327636	310304	88386	0	88386	50452	43983878	82351
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	176787	73935	0	73935	89	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533	62697
7	PH Kottarakara	K. U. Mini	130628	146586	146898	147773	143313	89359	0	89457	41171	41382950	82373
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	77005	604	77609	8215	27189043	#N/A
9	PH Irinjalakuda	Vijumohan K.R	83317	142247	141774	141774	138062	66379	172	66551	16766	26394826	61255
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173288	173268	68734	0	68734	6688	23893690	63802
11	Project Kozhikode	Arun Kumar A.	74430	412510	410572	410572	362825	64953	0	64953	9477	23579424	59599
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	60224	45	60269	-519	18928800	49681
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	74043	433	74476	-15239	18766282	70846
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	56536	0	56536	759	18151056	55525
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872	56904
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64827	0	64827	-12098	16704547	59526
17	PH Shornur		54872	60210	60310	60310	60310	57865	0	57865	-2993	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	86683	70083	99	70182	-34297	11368368	66785
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85843	0	85983	-20668	20691792	62494
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43398	62	43460	4005	15038912	26808
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	139592	26637	0	26637	18653	14347872	25474
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	53475	275	53750	-11620	13346784	51032
23	PH Kasargod	Amruth Raj B. J.	44965	108847	109117	109117	108847	30650	51	30701	14264	14244912	28400
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22308	0	22308	-3345	6007478	21540
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40330	0	40330	-5844	10925165	38716
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	30440	31	30471	2921	10578586	28429
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	20042	5	20047	-298	6256483	17393
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	42155	24071	92	24163	-4048	6372432	14302
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	170141	10959	392	11351	4947	5163206	9453
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	41174	26	41200	-25118	5094778	31218
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677	3390
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	73674	29949	37	29986	-20129	3122698	19924
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	19145	0	19145	-7369	3730637	17912
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	90436	13250	0	13250	-390	4074048	12799
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85367	85697	20184	0	20184	-9379	3423024	15422
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	136178	32523	0	32523	-26284	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5595	54	5649	-4229	449856	4320
41	Project Tvp	Ajishkumar K.G.	16539	200974	193296	186746	186746	37792	0	37792	-21253	5239555	31384
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	9309	165	9474	75961	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8881	539	9420	-9420	0	15594
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	66739	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414	5787
Total			2120198	5298950	5251256	5224361	5101231	1878451	3848	1882537	237661	671678726	#N/A

55lpcd * 4 nos =220 L 220*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 17/02/2024 at 4:00 PM

JJM - Progress Report of Maintenance Divisions (Week 46)
(10-02-2024 to 17-02-2024)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
								Till previous week	During this week	Cumulative			
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	82312	70864	0	70864	7632	24867533	62697
7	PH Kottarakara	K. U. Mini	130628	146586	146898	147773	143313	89359	0	89457	41171	41382950	82373
8	WS Neyyattinkara	Executive Engineer	85824	157315	151745	147830	147830	77005	604	77609	8215	27189043	#N/A
9	PH Irinjalakkuda	VijuMohan K.R	83317	142247	141774	141774	138062	66379	172	66551	16766	26394826	61255
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173288	173268	68734	0	68734	6688	23893690	63802
12	PH Aluva	Priyadarsini B.	59750	78055	78189	78189	74781	60224	45	60269	-519	18928800	49681
13	WS Kannur	Riju V	59237	98261	83693	83693	83693	74043	433	74476	-15239	18766282	70846
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	82292	56536	0	56536	759	18151056	55525
15	PH Palakkad	Ansal John M S	58415	72314	69084	69084	69084	86991	0	86991	-28576	18505872	56904
16	WS Attingal	Santhosh V.	52729	75473	74207	74207	74213	64827	0	64827	-12098	16704547	59526
17	PH Shornur	33	54872	60210	60310	60310	60310	57865	0	57865	-2993	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	86683	70083	99	70182	-34297	11368368	66785
19	PH Kollam	Executive Engineer	65315	112441	111441	111441	111441	85843	0	85983	-20668	20691792	62494
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	53642	43398	62	43460	4005	15036912	26808
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	139592	26637	0	26637	18653	14347872	25474
22	PH Thrissur	Surendran E N	42130	102192	102192	102192	94575	53475	275	53750	-11620	13346784	51032
23	PH Kasargod	Amruth Raj B. J.	44965	108847	109117	109117	108847	30650	51	30701	14264	14244912	28400
25	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	110872	40330	0	40330	-5844	10925165	38716
26	PH Muvattupuzha	Ratheesh Kumar	33392	50570	50570	50570	50730	30440	31	30471	2921	10578586	28429
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	19183	20042	5	20047	-298	6256483	17393
28	PH Thodupuzha	Jatheesh Kumar G	20115	53549	53409	53409	42155	24071	92	24163	-4048	6372432	14302
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	36066	20904	0	20904	-1999	5989104	18447
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	101871	41174	26	41200	-25118	5094778	31218
33	PH Kottayam	Bijesh D	9857	73674	73674	73674	73674	29949	37	29986	-20129	3122698	19924
34	PH SultanBathery	Biju P. C.	11776	76140	76140	76140	76140	19145	0	19145	-7369	3730637	17912
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85367	85697	20184	0	20184	-9379	3423024	15422
38	PH Kochi	Executive Engineer	4235	7606	7606	6558	6558	8624	0	8624	-4389	1341648	6278
39	PH South Tvpm	Jayaraj S L	2728	4449	4931	4931	5236	7096	0	7096	-4368	864230	4931
	Total		1259165	2395822	2366148	2362060	2332120	1878451	1932	1347042	-87877	398903472	#N/A

JJM - Progress Report of Project divisions (Week 46)
(10-02-2024 to 17-02-2024)

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
								Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	186122	182411	179971	90184	703	90887	12680	32810026	77927
2	Project Palakkad	Anil Raj K. S.	146040	192086	192086	192086	192086	26982	63	27045	118995	46265472	15594
3	Project Chittur	Baby George	140175	143678	143678	143678	143678	34303	0	34303	105872	44407440	22892
4	Project Malapuram	Ansar M.S	138838	328253	327636	327636	310304	88386	0	88386	50452	43983878	82351
5	Project Alapuzha	Jayakumar P	74024	189655	189655	186629	176787	73935	0	73935	89	23450803	70944
11	Project Kozhikode	Arun Kumar A.	74430	412510	410572	410572	362825	64953	0	64953	9477	23579424	95999
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	141965	22308	0	22308	-3345	6007478	21540
30	Project Kattapana	Sudheer M.	16298	179829	179829	170309	170141	10959	392	11351	4947	5163206	9453
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	175457	8023	0	8023	6553	4617677	3390
35	Project Kottayam	Muhammed Rashid A	12860	91201	91201	91201	90436	13250	0	13250	-390	4074048	12799
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	136178	32523	0	32523	-26284	1976515	14541
40	Project Kochi	Rajesh S	1420	57229	57229	57229	57229	5595	54	5649	-4229	449856	4320
41	Project Tvpm	Ajishkumar K.G.	16539	200974	193296	186746	186746	37792	0	37792	-21253	5239555	31384
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	98003	9309	165	9474	75961	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133824	133218	8881	539	9420	-9420	0	15594
44	Project Mattanur	Prakassan M	0	51118	51118	51118	51118	42	0	42	-42	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	66739	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	96230	5930	0	5930	5678	3677414	5787
	Total		861033	2903128	2885108	2862301	2769111	1878451	1916	535495	325538	272775254	454693

