

**JJM - Weekly Progress Report - (Week 43)**  
**(12-01-2025 to 18-01-2025)**

**Top performers of the week**



Smt. Archana K.  
Executive Engineer  
Project Dn, Kuttanad  
8547638083



Sri. Manoj M.  
Executive Engineer  
H W Dn, Aruvikkara  
9496000676



Sri. Jayaprakash P.  
Executive Engineer  
P H Dn, Shornur  
8547638065

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113426	0	113558	-9991	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30686	0	30700	115340	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44467	0	44467	95708	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	93869	44969	43983878	89338
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78515	0	78644	-4620	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	72011	0	72011	6485	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	94798	0	94798	35830	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90068	0	90068	-4244	27189043	85210
9	PH Irinjalkkuda	Vijumohan K.R	83317	142247	142274	140354	67852	36	67888	15429	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72611	0	72611	2811	23893690	64031
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	65898	0	65898	8532	23579424	59599
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60926	0	60926	-1176	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83231	0	83231	-23994	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57776	0	57894	-599	18151056	56188
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65592	0	65592	-12863	16704547	59526
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	57993	135	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74160	212	74372	-38487	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	87502	0	87644	-22329	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44393	4	44397	3068	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	0	28882	16408	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	57909	0	57909	-15779	13346784	55559
23	PH Kasargod	Sri. Prakassan M.	44965	108847	109117	108847	33198	0	33198	11767	14244912	28400
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	24471	0	24471	-5508	6007478	21540
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46461	0	46461	-11975	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31707	0	31707	1685	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20346	4	20350	-601	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15391	0	15412	2010	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13332	0	13334	2964	5163206	#N/A
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44223	0	44223	-28141	5094778	35017
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	30486	0	30486	-20629	3122698	20061
34	PH SultanBathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23294	10	23304	-11528	3730637	19928
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	23101	0	23101	-12296	3423024	20845
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	0	6995	-5575	449856	4950
41	Project Tvp	Ajishkumar K.G.	16539	200974	186746	186746	41541	0	41541	-25002	5239555	31384
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	12128	318	12446	72989	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12880	0	12880	-12880	0	20451
44	Project Mattanur	Prakassan M	0	51118	51118	51118	2335	0	2335	-2335	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
	<b>Total</b>		<b>2117505</b>	<b>5270910</b>	<b>5197860</b>	<b>5165609</b>	<b>2028214</b>	<b>719</b>	<b>2029491</b>	<b>88014</b>	<b>670825584</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 18/01/2025 at 4:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 43)**  
(12-01-2025 to 18-01-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	72011	0	72011	6485	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	94798	0	94798	35830	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90068	0	90068	-4244	27189043	85210
9	PH Irinjalakkuda	VijjuMohana K.R	83317	142247	142274	140354	67852	36	67888	15429	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72611	0	72611	2811	23893690	64031
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60926	0	60926	-1176	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83231	0	83231	-23994	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57776	0	57894	-599	18151056	56188
15	PH Palakkad	Ansal John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65592	0	65592	-12863	16704547	59526
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	57993	135	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74160	212	74372	-38487	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	87502	0	87644	-22329	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44393	4	44397	3068	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	0	28882	16408	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	57909	0	57909	-15779	13346784	55559
23	PH Kasargod	Sri. Prakashan M.	44965	108847	109117	108847	33198	0	33198	11767	14244912	28400
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46461	0	46461	-11975	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31707	0	31707	1685	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20346	4	20350	-601	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15391	0	15412	2010	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44223	0	44223	-28141	5094778	35017
33	PH Kottayam	Bijesh D	9857	73674	73674	73674	30486	0	30486	-20629	3122698	20061
34	PH Sultanbathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23294	10	23304	-11528	3730637	19928
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	23101	0	23101	-12296	3423024	20845
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
	<b>Total</b>		<b>1256472</b>	<b>2367782</b>	<b>2335559</b>	<b>2321195</b>	<b>2028214</b>	<b>401</b>	<b>1418413</b>	<b>-161941</b>	<b>398050330</b>	<b>#N/A</b>

**JJM - Progress Report of Project divisions (Week 43)**  
(12-01-2025 to 18-01-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113426	0	113558	-9991	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30686	0	30700	115340	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44467	0	44467	95708	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	93869	44969	43983878	89338
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78515	0	78644	-4620	23450803	70944
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	65898	0	65898	8532	23579424	59599
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	24471	0	24471	-5508	6007478	21540
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13332	0	13334	2964	5163206	#N/A
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	0	6995	-5575	449856	4950
41	Project Tvp	Ajishkumar K.G.	16539	200974	186746	186746	41541	0	41541	-25002	5239555	31384
42	KIIFB PIU Alapuzha	Abraham Varghese	85435	98003	98003	98003	12128	318	12446	72989	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12880	0	12880	-12880	0	20451
44	Project Mattanur	Prakashan M	0	51118	51118	51118	2335	0	2335	-2335	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
	<b>Total</b>		<b>861033</b>	<b>2903128</b>	<b>2862301</b>	<b>2844414</b>	<b>2028214</b>	<b>318</b>	<b>611078</b>	<b>249955</b>	<b>272775254</b>	<b>#N/A</b>

