

**JJM - Weekly Progress Report - (Week 46)**  
**(02-02-2025 to 08-02-2025)**

**Top performers of the week**



Smt. Archana K.  
Executive Engineer  
Project Dn, Kuttanad  
8547638083



Sri. Noupal T. V.  
Executive Engineer  
Project Dn, Mattanur  
8547638040



Sri. Suresh P. K.  
Executive Engineer  
Project Dn, Kozhikkode  
8547638057

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113569	0	113642	-10075	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30837	0	30868	115172	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44467	0	44737	95438	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	93869	44969	43983878	89338
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78686	0	78759	-4735	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	72106	0	72283	6213	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	94951	0	95191	35437	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90281	0	90290	-4466	27189043	85210
9	PH Irinjalkkuda	Vijumohan K.R	83317	142247	142274	140354	68071	0	68071	15246	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72769	19	72788	2634	23893690	64031
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	66425	64	66489	7941	23579424	59599
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60938	0	60938	-1188	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83272	0	83272	-24035	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57914	0	57934	-639	18151056	56188
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65608	0	65608	-12879	16704547	59526
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	58128	0	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74372	20	74392	-38507	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	87769	0	88057	-22742	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44415	3	44418	3047	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	0	28882	16408	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	58224	0	58224	-16094	13346784	55559
23	PH Kasargod	Sri. Prakassan M.	44965	108847	109117	108847	33236	47	33283	11682	14244912	28400
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	25308	0	25703	-6740	6007478	21540
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46383	0	46393	-11907	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31772	0	31772	1620	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20350	19	20369	-620	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15441	0	15451	1971	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13351	0	13359	2939	5163206	#N/A
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44223	0	44321	-28239	5094778	35017
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
33	PH Kottayam	Bijeesh D	9857	73674	73674	73674	30501	30	30531	-20674	3122698	20126
34	PH SultanBathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23582	37	23619	-11843	3730637	19928
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	24729	0	24745	-13940	3423024	20845
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	0	6995	-5575	449856	4950
41	Project Tvp	Ajishkumar K.G.	16539	200974	186746	186746	41626	0	41760	-25221	5239555	31384
42	KIIFB PIU Alapuzha	Smt. Archana K.	85435	98003	98003	98003	12446	227	12673	72762	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12880	73	12953	-12953	0	20451
44	Project Mattanur	Prakassan M	0	51118	51118	51118	2349	117	2466	-2466	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
<b>Total</b>			<b>2117505</b>	<b>5270910</b>	<b>5197860</b>	<b>5165609</b>	<b>2034485</b>	<b>656</b>	<b>2036993</b>	<b>80512</b>	<b>670825584</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 01/02/2025 at 4:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 46)**  
(02-02-2025 to 08-02-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
6	PH Alapuzha	Gireesh K. L.	78496	82312	82312	82312	72106	0	72283	6213	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	94951	0	95191	35437	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90281	0	90290	-4466	27189043	85210
9	PH Irinjilakkuda	VijjuMohan K.R	83317	142247	142274	140354	68071	0	68071	15246	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72769	19	72788	2634	23893690	64031
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60938	0	60938	-1188	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83272	0	83272	-24035	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57914	0	57934	-639	18151056	56188
15	PH Palakkad	Ansai John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65608	0	65608	-12879	16704547	59526
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	58128	0	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74372	20	74392	-38507	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	87769	0	88057	-22742	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44415	3	44418	3047	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	0	28882	16408	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	58224	0	58224	-16094	13346784	55559
23	PH Kasargod	Sri. Prakashan M.	44965	108847	109117	108847	33236	47	33283	11682	14244912	28400
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46383	0	46393	-11907	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31772	0	31772	1620	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20350	19	20369	-620	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15441	0	15451	1971	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44223	0	44321	-28239	5094778	35017
33	PH Kottayam	Bijesh D	9857	73674	73674	73674	30501	30	30531	-20674	3122698	20126
34	PH SultanBathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23582	37	23619	-11843	3730637	19928
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	24729	0	24745	-13940	3423024	20845
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
	<b>Total</b>		<b>1256472</b>	<b>2367782</b>	<b>2335559</b>	<b>2321195</b>	<b>2034485</b>	<b>175</b>	<b>1422780</b>	<b>-166308</b>	<b>398050330</b>	<b>#N/A</b>

**JJM - Progress Report of Project divisions (Week 46)**  
(02-02-2025 to 08-02-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113569	0	113642	-10075	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30837	0	30868	115172	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44467	0	44737	95438	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	93869	44969	43983878	89338
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78686	0	78759	-4735	23450803	70944
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	66425	64	66489	7941	23579424	59599
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	25308	0	25703	-6740	6007478	21540
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13351	0	13359	2939	5163206	#N/A
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	0	6995	-5575	449856	4950
41	Project Tvp	Ajishkumar K.G.	16539	200974	186746	186746	41626	0	41760	-25221	5239555	31384
42	KIIFB PIU Alapuzha	Smt. Archana K.	85435	98003	98003	98003	12446	227	12673	72762	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12880	73	12953	-12953	0	20451
44	Project Mattanur	Prakashan M	0	51118	51118	51118	2349	117	2466	-2466	0	0
	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
	<b>Total</b>		<b>861033</b>	<b>2903128</b>	<b>2862301</b>	<b>2844414</b>	<b>2034485</b>	<b>481</b>	<b>614213</b>	<b>246820</b>	<b>272775254</b>	<b>#N/A</b>

