

**JJM - Weekly Progress Report - (Week 47,48,49 )**  
**(09-02-2025 to 01-03-2025)**

**Top performers of the week**



Sri. Anil Raj K. S.  
Executive Engineer  
P H Dn, Kottayam  
8547638555



Sri. Jithesh T. K.  
Executive Engineer  
P H Dn, Sulthan Bathery  
8547638058



Sri. Jayakrishnan T. N.  
Executive Engineer  
P H Dn, Malappuram  
8547638062

Sl No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	Bill Submitted FHTC
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113642	0	113856	-10289	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30868	0	30873	115167	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44737	0	44737	95438	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	95139	43699	43983878	90267
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78759	0	78958	-4934	23450803	70944
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	72283	0	72305	6191	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	95191	0	95191	35437	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90290	0	91187	-5363	27189043	85210
9	PH Irinjalkkuda	Vijumohan K.R	83317	142247	142274	140354	68071	65	68136	15181	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72788	364	73152	2270	23893690	64031
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	66489	105	66594	7836	23579424	59599
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60938	1	60939	-1189	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83272	0	83497	-24260	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57934	0	57956	-661	18151056	56188
15	PH Palakkad	Ansals John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65608	0	65663	-12934	16704547	59994
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	58128	0	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74392	0	74392	-38507	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	88057	0	88084	-22769	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44418	0	44418	3047	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	133	29015	16275	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	58224	0	58416	-16286	13346784	55661
23	PH Kasargod	Sri. Prakassan M.	44965	108847	109117	108847	33283	183	33466	11499	14244912	28400
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	25703	0	25703	-6740	6007478	21540
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46393	0	46393	-11907	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31772	0	31772	1620	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20369	0	20369	-620	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15451	0	15458	1964	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13359	0	13396	2902	5163206	#N/A
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44321	0	44321	-28239	5094778	35017
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
33	PH Kottayam	Sri. Anil Raj K. S.	9857	73674	73674	73674	30531	458	30989	-21132	3122698	20126
34	PH SulthanBathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23619	407	24026	-12250	3730637	19928
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	24745	0	24823	-14018	3423024	20845
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvp	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	13	7008	-5588	449856	4950
41	Project Tvp	Ajishkumar K.G.	16539	200974	186746	186746	41760	0	41676	-25137	5239555	31384
42	KIIFB PIU Alapuzha	Smt. Archana K.	85435	98003	98003	98003	12673	0	12673	72762	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12953	38	12991	-12991	0	20451
44	Project Mattanur	Prakassan M	0	51118	51118	51118	2466	0	2466	-2466	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
	<b>Total</b>		<b>2117505</b>	<b>5270910</b>	<b>5197860</b>	<b>5165609</b>	<b>2036993</b>	<b>1767</b>	<b>2041926</b>	<b>75579</b>	<b>670825584</b>	<b>#N/A</b>

55lpcd \* 4 nos =220 L 220\*30 days = 6600 L = 6.6 KL/month/FHTC, ~Rs 26.4/month/FHTC "BPL not considered"

Updated as on 01/02/2025 at 4:00 PM

**JJM - Progress Report of Maintenance Divisions (Week 47,48,49 )**  
(09-02-2025 to 01-03-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
6	PH Alapuzha	Gireesh K. L	78496	82312	82312	82312	72283	0	72305	6191	24867533	63860
7	PH Kottarakara	K. U. Mini	130628	146586	147773	147773	95191	0	95191	35437	41382950	87209
8	WS Neyyattinkara	Executive Engineer	85824	157315	147830	147830	90290	0	91187	-5363	27189043	85210
9	PH Irinjalakkuda	Vijumohan K.R	83317	142247	142274	140354	68071	65	68136	15181	26394826	61658
10	PH Malapuram	Jayakrishnan T. N.	75422	170918	173288	173268	72788	364	73152	2270	23893690	64031
12	PH Aluva	Priyadarsini B.	59750	78055	78189	74781	60938	1	60939	-1189	18928800	49995
13	WS Kannur	Riju V	59237	98261	83693	83693	83272	0	83497	-24260	18766282	73341
14	WS Thaliparamba	Deepa P. P.	57295	82292	82292	82292	57934	0	57956	-661	18151056	56188
15	PH Palakkad	Ansal John M S	58415	72314	69084	69084	88738	0	88738	-30323	18505872	57123
16	WS Attingal	Santhosh V.	52729	75473	74207	74213	65608	0	65663	-12934	16704547	59994
17	PH Shornur	Sri. Jayaprakash P.	54872	60210	60310	60310	58128	0	58128	-3256	17383450	47516
18	HW Aruvikkara	Manoj M	35885	84026	86683	86683	74392	0	74392	-38507	11368368	70742
19	PH Kollam	Executive Engineer	65315	112441	112441	112441	88057	0	88084	-22769	20691792	63546
20	PH Kaduthuruthy	Executive Engineer	47465	63260	53642	53642	44418	0	44418	3047	15036912	29165
21	PH Vadakara	Raju A. S.	45290	139592	139592	139592	28882	133	29015	16275	14347872	26607
22	PH Thrissur	Surendran E N	42130	102192	102192	94575	58224	0	58416	-16286	13346784	55661
23	PH Kasargod	Sri. Prakassan M.	44965	108847	109117	108847	33283	183	33466	11499	14244912	28400
	PH Edapal	Rekha P. Nair	34486	110872	110872	110872	46393	0	46393	-11907	10925165	43281
	PH Muvattupuzha	Sri. Prasad K. P	33392	50570	50570	50730	31772	0	31772	1620	10578586	28844
27	WS Kochi	Saji T. N.	19749	19183	19183	19183	20369	0	20369	-620	6256483	17596
28	PH Thodupuzha	Jatheesh Kumar G	17422	25509	25369	23439	15451	0	15458	1964	5519290	#N/A
29	PH Kozhikode	Vijils D	18905	37266	36066	36066	21103	0	21103	-2198	5989104	18447
31	PH Thiruvalla	Karthika S. G.	16082	101160	101871	101871	44321	0	44321	-28239	5094778	35017
33	PH Kottayam	Bijesh D	9857	73674	73674	73674	30531	458	30989	-21132	3122698	20126
34	PH Sultanbathery	Sri. Jithesh T. K.	11776	76140	76140	76140	23619	407	24026	-12250	3730637	19928
36	PH Pathanamthitta	Thulaseedharan T	10805	85012	85367	85697	24745	0	24823	-14018	3423024	20845
38	PH Kochi	Executive Engineer	4235	7606	6597	6597	16883	0	16883	-12648	1341648	6278
39	PH South Tvpn	Jayaraj S L	2728	4449	4931	5236	7096	0	7096	-4368	864230	4931
	<b>Total</b>		<b>1256472</b>	<b>2367782</b>	<b>2335559</b>	<b>2321195</b>	<b>2036993</b>	<b>1611</b>	<b>1425916</b>	<b>-169444</b>	<b>398050330</b>	<b>#N/A</b>

**JJM - Progress Report of Project divisions (Week 47,48,49 )**  
(09-02-2025 to 01-03-2025)

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given	Minimum Amount /Year with target FHTC	
							Till previous week	During this week	Cumulative			
1	Project Kollam	Rajesh Unnithan	103567	186122	182411	182411	113642	0	113856	-10289	32810026	104179
2	Project Palakkad	Sri. Pramod P.	146040	192086	192086	192086	30868	0	30873	115167	46265472	20451
3	Project Chittur	Baby George	140175	143678	143678	143678	44737	0	44737	95438	44407440	22991
4	Project Malapuram	Ansar M.S	138838	328253	327636	320907	93869	0	95139	43699	43983878	90267
5	Project Alapuzha	Jayakumar P	74024	189655	186629	176787	78759	0	78958	-4934	23450803	70944
11	Project Kozhikode	Sri. Suresh P. K.	74430	412510	410572	409862	66489	105	66594	7836	23579424	59599
24	Project Kannur	Santhosh Kumar S	18963	142165	141965	141965	25703	0	25703	-6740	6007478	21540
30	Project Kattapana	Sudheer M.	16298	179829	170309	170309	13359	0	13396	2902	5163206	#N/A
32	Project Nattika	Bobin Mathai	14576	180336	175457	175457	8554	0	8554	6022	4617677	3921
35	Project Kottayam	Sri. Dileep Gopal	12860	91201	91201	91201	14404	0	14404	-1544	4074048	13974
37	Project Adoor	Sri. Vipin Chandran P. R.	6239	136178	136178	136178	40585	0	40585	-34346	1976515	14541
40	Project Kochi	Rajesh S	1420	57229	57229	57229	6995	13	7008	-5588	449856	4950
41	Project Tvpn	Ajishkumar K.G.	16539	200974	186746	186746	41760	0	41676	-25137	5239555	31384
42	KIIFB PIU Alapuzha	Smt. Archana K.	85435	98003	98003	98003	12673	0	12673	72762	27065808	6578
43	Project Perumbavoor	Executive Engineer	0	133824	133824	133218	12953	38	12991	-12991	0	20451
44	Project Mattanur	Prakassan M	0	51118	51118	51118	2466	0	2466	-2466	0	0
45	Project Meenachal - Malankara	Kishanchandu	21	81029	81029	81029	224	0	224	-203	6653	0
46	Project Kanhangad	Prakashan A V	11608	98938	96230	96230	6173	0	6173	5435	3677414	5873
	<b>Total</b>		<b>861033</b>	<b>2903128</b>	<b>2862301</b>	<b>2844414</b>	<b>2036993</b>	<b>156</b>	<b>616010</b>	<b>245023</b>	<b>272775254</b>	<b>#N/A</b>

