

**JJM - Weekly Progress Report - (Week - 04)**  
(For the Week: 15-11-2020 to 21-11-2020)

**Top performers of the week**

PH South Tvp

Hema S V

PH Palakkad

Thomas John

HW Aruvikkara

Noushad A

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Sreelatha	161853	172153	141515	141515	12767	2502	↑ 383	2885	158968
2	Project Palakkad	Rathishkumar. S	146440	11404	10764	10764	10764	218	↑ 71	289	146151
3	Project Chittur	Hari N R	143690	18313	13905	13905	13905	866	→ 0	866	142824
4	Project Malapuram	Samsudeen. P	139438	103372	103912	103912	53935	305	↓ 70	375	139063
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553	119429	119429	36777	1324	↑ 620	1944	122260
<b>Sub Total (G Sree Kumar, TM)</b>			<b>715625</b>	<b>424795</b>	<b>389525</b>	<b>389525</b>	<b>128148</b>	<b>5215</b>	<b>↑ 1144</b>	<b>↑ 6359</b>	<b>709266</b>
6	PH Alapuzha	Sunilkumar. CV	113751	78496	78496	78496	60953	1866	↑ 402	2268	111483
7	PH Kottarakara	Anitha Kumari. S	89994	90523	90523	90523	4944	1033	↑ 394	1427	88567
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393	85445	85445	17911	1483	↑ 307	1790	84034
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483	86184	86184	31797	1158	↑ 238	1396	81921
10	PH Malapuram	Suresh Babu. T	75322	51218	51218	51218	20906	381	↑ 262	643	74679
11	Project Kozhikode	Biju. PC	74430	51485	55835	55835	4852	1643	↑ 45	1688	72742
<b>Sub Total (Leena Kumary. S, CE)</b>			<b>522638</b>	<b>439598</b>	<b>447701</b>	<b>447701</b>	<b>141363</b>	<b>7564</b>	<b>↑ 1648</b>	<b>↑ 9212</b>	<b>513426</b>
12	PH Aluva	Jolly. KK	59750	62758	62758	62758	13286	994	↑ 219	1213	58537
13	WS Kannur	Ramesan Koyilotan	59237	57687	57687	57687	42269	2164	↑ 503	2667	56570
14	WS Thaliparamba	Suraja Nair	57295	57295	57295	57295	40020	1051	↑ 207	1258	56037
15	PH Palakkad	Thomas John	54900	27920	27920	27920	25370	5225	↑ 867	6092	48808
16	WS Attingal	Byju. V	52729	52579	52579	52579	13505	1992	↑ 311	2303	50426
17	PH Shornur	Saleem. PK	52722	27958	28058	28058	28058	1597	↑ 337	1934	50788
18	HW Aruvikkara	Noushad. A	52424	51924	51924	51924	16328	3440	↑ 667	4107	48317
19	PH Kollam	Sreelatha. BV	51463	38671	36026	36026	7267	1179	↓ 173	1352	50111
<b>Sub Total (Thomas Issac. N, DCE)</b>			<b>440520</b>	<b>376792</b>	<b>374247</b>	<b>374247</b>	<b>186103</b>	<b>17642</b>	<b>↑ 3284</b>	<b>↑ 20926</b>	<b>419594</b>
20	PH Kaduthuruthy	Suresh. K	47465	21244	26229	26229	21679	1882	↑ 450	2332	45133
21	PH Vadakara	Sureshkumar. TK	45290	39027	39027	39027	1850	975	↓ 74	1049	44241
22	PH Thrissur	Sivaraman.VV	42130	35630	35780	35780	18380	896	↑ 184	1080	41050
23	PH Kasargod	Sudeep. K	39045	43255	43255	43255	27559	667	↓ 176	843	38202
24	Project Kannur	Ramesh Babu. DK	36491	36491	34534	34534	25876	150	↓ 43	193	36298
25	PH Edapal	Jayaprakash. V	34486	7865	7865	7865	7865	331	↑ 116	447	34039
26	PH Muvattupuzha	Harikrishnan. M	33392	32064	32064	32064	17832	882	↑ 176	1058	32334
27	WS Kochi	Pradeep. VK	21169	14566	14566	14566	12966	715	↑ 99	814	20355
28	PH Thodupuzha	Anirudhan. TC	20315	24748	20381	20381	5730	818	↓ 88	906	19409
29	PH Kozhikode	Jamal. P	18905	11147	11147	11147	11147	1400	↑ 404	1804	17101
30	Project Kattapana	Sheela. PK	16098	19089	15589	15589	11568	455	↓ 102	557	15541
31	PH Thiruvalla	Saiju Purushothaman	16082	15822	15822	15822	14972	1355	↑ 355	1710	14372
32	Project Nattika	Bindu. TB	14576	16576	17576	17576	100	20	↑ 16	36	14540
33	PH Kottayam	Sajeer Ratnakaran	12708	14050	14900	14900	12550	2095	↑ 264	2359	10349
34	PH SultanBathery	Thulaseedharan. T	11776	5170	12331	12331	5725	532	↑ 241	773	11003
35	Project Kottayam	Pradeep. PS	10260	40829	26655	26655	8550	282	↑ 154	436	9824
36	PH Pathanamthitta	Harikumar. J	9855	4305	4305	4305	4305	530	↑ 154	684	9171
37	Project Adoor	Rekha. PS	6239	5989	5989	5989	5989	540	↑ 103	643	5596
38	PH Kochi	Muhammed Shahi	4235	4235	4235	4235	1322	271	↑ 43	314	3921
39	PH South Tvp	Hema. SV	2728	2728	2728	2728	2728	282	↑ 1035	1317	1411
<b>Sub Total (Rathnakumar. VK, DCE)</b>			<b>443245</b>	<b>394830</b>	<b>384978</b>	<b>384978</b>	<b>218693</b>	<b>15078</b>	<b>↑ 4277</b>	<b>19355</b>	<b>423890</b>
<b>Total</b>			<b>2122028</b>	<b>1636015</b>	<b>1596451</b>	<b>1596451</b>	<b>674307</b>	<b>45499</b>	<b>↑ 10353</b>	<b>55852</b>	<b>2066176</b>

**Divisions with lowest FHTC during the week**

Updated as on 22/11/2020 at 08:00 AM



Hari N R, Project Chittur  
08547638453