

JJM - Weekly Progress Report - (Week - 01)
(For the Week: 25-10-2020 to 31-10-2020)

Top performers of the week	
PH Palakkad	Thomas John
KW Aruvikkara	Noushad
WS Kannur	Ramesan Koyilotan

SI No	Division	Name of Executive Engineer	Target FHTC	AS issued	TS issued	Tendered	Awarded	FHTCs Given			Balance FHTCs to be given
								Till previous week	During this week	Cumulative	
1	Project Kollam	Manu B S	161853	167765		141515	3107	2500	0	2500	159353
2	Project Palakkad	Rathishkumar. S	146440	11404		10764	10764	210	0	210	146230
3	Project Chittur	Hari N R	143690	18313		13905	13905	735	73	808	142882
4	Project Malapuram	Samsudeen. P	139438	103372		103912	24022	169	0	169	139269
5	UIDSSMT Alapuzha	Sheeja. A	124204	119553		119429	36777	313	117	430	123774
Sub Total (G Sreekumar, TM)			715625	420407	0	389525	88575	3927	190	4117	711508
6	PH Alapuzha	Sunilkumar. CV	113751	78496		78496	45221	1541	0	1541	112210
7	PH Kottarakara	Anitha Kumari. S	89994	90523		90523	3444	744	23	767	89227
8	WS Neyyattinkara	Narayanan Namboothiri. TV	85824	85393		85445	17911	903	146	1049	84775
9	PH Irinjalakkuda	Bindu Sugunan	83317	82483		86184	13009	877	8	885	82432
10	PH Malapuram	Suresh Babu. T	75322	51218		51218	16491	320	0	320	75002
11	Project Kozhikode	Biju. PC	74430	51485		55835	4852	1568	46	1614	72816
Sub Total (Leena Kumary. S, CE)			522638	439598	0	447701	100928	5953	223	6176	516462
12	PH Aluva	Jolly. KK	59750	62758		62758	13286	910	10	920	58830
13	WS Kannur	Ramesan Koyilotan	59237	57687		57687	32703	1040	297	1337	57900
14	WS Thaliparamba	Suraja Nair	57295	57295		57295	23705	602	103	705	56590
15	PH Palakkad	Thomas John	54900	27920		27920	25370	2297	1314	3611	51289
16	WS Attingal	Byju. V	52729	52579		52579	8624	1468	156	1624	51105
17	PH Shornur	Saleem. PK	52722	27958		27958	27958	1317	33	1350	51372
18	HW Aruvikkara	Noushad. A	52424	51924		51924	16178	1503	690	2193	50231
19	PH Kollam	Sreelatha. BV	51463	43059		30591	6667	945	1	946	50517
Sub Total (Thomas Issac. N, DCE)			440520	381180	0	368712	154491	10082	2604	12686	427834
20	PH Kaduthuruthy	Suresh. K	47465	21244		26229	19321	1428	123	1551	45914
21	PH Vadakara	Sureshkumar. TK	45290	39027		39027	1850	614	106	720	44570
22	PH Thrissur	Sivaraman.VV	42130	35630		35780	15200	654	7	661	41469
23	PH Kasargod	Sudeep. K	39045	43255		43255	22319	44	27	71	38974
24	Project Kannur	Ramesh Babu. DK	36491	36491		34534	20676	35	1	36	36455
25	PH Edapal	Jayaprakash. V	34486	7865		7865	7865	260	1	261	34225
26	PH Muvattupuzha	Harikrishnan. M	33392	32064		32064	10125	735	18	753	32639
27	WS Kochi	Pradeep. VK	21169	14566		14566	9232	706	6	712	20457
28	PH Thodupuzha	Anirudhan. TC	20315	24748		20381	2903	587	52	639	19676
29	PH Kozhikode	Jamal. P	18905	11147		11147	6847	1154	116	1270	17635
30	Project Kattapana	Sheela. PK	16098	19089		15589	8833	88	125	213	15885
31	PH Thiruvalla	Saiju Purushothaman	16082	15822		15822	11092	960	99	1059	15023
32	Project Nattika	Bindu. TB	14576	16576		17076	0	0	0		14576
33	PH Kottayam	Sajeev Ratnakaran	12708	14050		15150	11400	1517	0	1517	11191
34	PH SultanBathery	Thulaseedharan. T	11776	5170		12331	5055	342	27	369	11407
35	Project Kottayam	Pradeep. PS	10260	40829		26405	1200	167	0	167	10093
36	PH Pathanamthitta	Harikumar. J	9855	4305		4305	3255	323	0	323	9532
37	Project Adoor	Rekha. PS	6239	5989		5989	3909	321	40	361	5878
38	PH Kochi	Muhammed Shahi	4235	4235		4235	876	260	0	260	3975
39	PH South Tvpam	Hema. SV	2728	2728		2728	2728	84	0	84	2644
Sub Total (Rathnakumar. VK, DCE)			443245	394830	0	384478	164686	10279	748	11027	432218
Total			2122028	1636015	0	1590416	508680	30241	3765	34006	2088022